

MV "Ripley Prosperity"		INITIAL SURVEY		FINAL SURVEY	
		Inner roads 6.2		Wharf 212	
		29.12.2025 - 09:15 h		03.01.2026 - 18:40 h	
		0.10 m. waves		0.20 m. waves	
IMO NO. 9464417 FLAG: Liberian BUILD: 2008		Wind force 01		Wind force 03	
DRAUGHT SURVEY CERTIFICATE		Flood tide		Rebb tide, 1knot	
PGUA/DS/369/25		Weather: Sunny		Weather: Rainy	
DRAUGHT		INITIAL		FINAL	
Forward port		4.4000 m		11.1100 m	
Forward starboard		4.2900 m		10.9800 m	
Forward mean		4.3450 m		11.0450 m	
Stem correction		-0.0150 m		-0.0152 m	
Draught forward (corrected to fore perpendicular)		4.3300 m		11.0298 m	
Midship port		5.2000 m		12.2300 m	
Midship starboard		4.8500 m		11.5700 m	
Midship mean		5.0250 m		11.9000 m	
Midship correction		0.0000 m		0.0000 m	
Draught midship (corrected to midship perpendicular)		5.0250 m		11.9000 m	
Aft port		5.8900 m		12.8100 m	
Aft starboard		5.8800 m		12.4100 m	
Aft mean		5.8850 m		12.6100 m	
Stem correction		0.0688 m		0.0700 m	
Draught after (corrected to after perpendicular)		5.9538 m		12.6800 m	
Kell correction		0.0000 m		0.0000 m	
Waterplane coefficient correction for hull deflexion		0.0107 m		-0.0058 m	
Means of means corrected for deflexion:		5.0649 m		11.8830 m	
True trim		BY STERN	1.62 m	BY STERN	1.65 m
Heel (angle & in cm)		P 0.62 °	35.00 cm	P 1.17 °	66.00 cm
Hull deflexion:		HOGGING	11.69 cm	SAGGING	4.51 cm
DISPLACEMENTS		INITIAL		FINAL	
Displacement in salt water		29,046.2 t		71,863.2 t	
First trim correction		-366.4 t		28.8 t	
Second trim correction		13.2 t		16.5 t	
Displacement corrected for trim		28,693.0 t		71,908.5 t	
Water density		1.01900		1.01800	
Displacement corrected for density		28,525.1 t		71,417.4 t	
Deductibles (fresh water, oils, etc.)		17,930.6 t		2,694.0 t	
Displacement corrected for deductibles		10,594.5 t		68,723.5 t	
Light Ship		10,259.0 t			
Calculated constant		381.8 t			
Anchor + chain		26.1 t		0.0 t	
Total cargo loaded on board as per draught survey				58102.9 t	
Loading terminals: CT, RO, .		TPC	60.5 t/cm	TPC	65.7 t/cm
Cargo: Soybean meal in bulk		MTC +0.5	817.9 t/cm	MTC +0.5	1035.8 t/cm
Paranaguá, Br - Brazil. January 3rd, 2026		MTC -0.5	796.2 t/cm	MTC -0.5	1009.5 t/cm
Total cargo loaded on board as per shore scales				58,088.985 t	
Total cargo loaded on board as per draught survey				58,102.904 t	
Surplus		13.919 t		0.02 %	

Remarks: 1) Due to huge hull deflexion in hogging on initial draft survey, it was applied the waterplane area coefficient correction for the deflexion formula as per UN/ECE/Energy/19/1992. 2) According to the Master/Chief Officer usual constant would amount to 400 t.

Standard Brazil Marine Surveys & Services LTDA.
José Antonio Machado Gomes Pereira / Haroldo Fernandes Alves Junior
Licensed Marine Officer / Marine Surveyor / 375460MM

Master/Ch.Off: 58,062.600 t -26.385 t -0.05 %
Customs : 58,053.537 t -35.448 t -0.06 %
Owners P&I: 58,060.463 t -28.522 t -0.05 %

Master/Ch.Off:

RIPLY PROSPERITY
MASTER