

# MV "Yangze 26"

IMO NO. 9958200 FLAG: Singaporean BUILD: 2024

## DRAUGHT SURVEY CERTIFICATE

PGUA/DS/017/26

|                                                      | INITIAL SURVEY       |            | FINAL SURVEY         |             |
|------------------------------------------------------|----------------------|------------|----------------------|-------------|
|                                                      | Wharf 214            |            | Wharf 201            |             |
|                                                      | 21.01.2026 - 10:30 h |            | 22.01.2026 - 20:45 h |             |
|                                                      | 0.20 m. waves        |            | 0.10 m. waves        |             |
|                                                      | Wind force 02        |            | Wind force 01        |             |
|                                                      | Ebb tide, < 1knot    |            | No tide flow         |             |
|                                                      | Weather: Overcast    |            | Weather: Overcast    |             |
|                                                      | INITIAL              |            | FINAL                |             |
| DRAUGHT                                              |                      |            |                      |             |
| Forward port                                         | 4.5200 m             |            | 6.3500 m             |             |
| Forward starboard                                    | 4.5500 m             |            | 6.3200 m             |             |
| Forward mean                                         | 4.5350 m             |            | 6.3350 m             |             |
| Stem correction                                      | -0.0931 m            |            | -0.0842 m            |             |
| Draught forward (corrected to fore perpendicular)    | 4.4419 m             |            | 6.2508 m             |             |
| Midship port                                         | 5.8300 m             |            | 7.6700 m             |             |
| Midship starboard                                    | 5.9100 m             |            | 7.6600 m             |             |
| Midship mean                                         | 5.8700 m             |            | 7.6650 m             |             |
| Midship correction                                   | -0.0125 m            |            | -0.0113 m            |             |
| Draught midship (corrected to midship perpendicular) | 5.8575 m             |            | 7.6537 m             |             |
| Aft port                                             | 7.5300 m             |            | 8.8700 m             |             |
| Aft starboard                                        | 7.5300 m             |            | 8.8600 m             |             |
| Aft mean                                             | 7.5300 m             |            | 8.8650 m             |             |
| Stern correction                                     | -0.0229 m            |            | 0.1607 m             |             |
| Draught after (corrected to after perpendicular)     | 7.5071 m             |            | 9.0257 m             |             |
| Kell correction                                      | 0.0000 m             |            | 0.0000 m             |             |
| Waterplane coefficient correction for hull deflexion | 0.0129 m             |            | -0.0019 m            |             |
| Means of means corrected for deflexion:              | 5.8997 m             |            | 7.6479 m             |             |
| True trim                                            | BY STERN             | 3.07 m     | BY STERN             | 2.77 m      |
| Heel (angle & in cm)                                 | S 0.14 °             | 8.00 cm    | P 0.02 °             | 1.00 cm     |
| Hull deflexion:                                      | HOGGING              | 11.70 cm   | SAGGING              | 1.54 cm     |
|                                                      | INITIAL              |            | FINAL                |             |
| DISPLACEMENTS                                        |                      |            |                      |             |
| Displacement in salt water                           | 36,092.4 t           |            | 47,758.8 t           |             |
| First trim correction                                | -532.5 t             |            | -254.9 t             |             |
| Second trim correction                               | 107.0 t              |            | 89.7 t               |             |
| Displacement corrected for trim                      | 35,666.8 t           |            | 47,593.6 t           |             |
| Water density                                        | 1.01850              |            | 1.01750              |             |
| Displacement corrected for density                   | 35,440.7 t           |            | 47,245.3 t           |             |
| Deductibles (fresh water, oils, etc.)                | 21,443.2 t           |            | 22,639.4 t           |             |
| Displacement corrected for deductibles               | 13,997.4 t           |            | 24,606.0 t           |             |
| Light Ship                                           | 13,617.3 t           |            |                      |             |
| Calculated constant                                  | 410.7 t              |            | 0.0 t                |             |
| Anchor + chain                                       | 30.6 t               |            | 10577.9 t            |             |
| Total cargo loaded on board as per draught survey    |                      |            |                      |             |
| Loading terminals: Rocha                             | TPC                  | 65.7 t/cm  | TPC                  | 67.7 t/cm   |
| Cargo: Soybeans in bulk                              | MTC +0.5             | 999.0 t/cm | MTC +0.5             | 1093.4 t/cm |
| Paranaguá, Br - Brazil. January 22nd, 2026           | MTC -0.5             | 947.7 t/cm | MTC -0.5             | 1040.9 t/cm |
| Total cargo loaded on board as per shore scales      |                      |            | 10,536.303 t         |             |
| Total cargo loaded on board as per draught survey    | 41.634 t             |            | 10,577.937 t         |             |
| Surplus                                              |                      |            | 0.40 %               |             |

Remarks: 1) Due to huge hull deflexion in hogging on initial draft survey, it was applied the waterplane area coefficient correction for the deflexion formula as per UN/ECE/Energy/19/1992. 2) According to the Master/Chief Officer usual constant would be 450 t.

Standard Brazil Marine Surveys & Services Ltda  
José Antonio Machado Gomes Pereira / Haroldo Fernandes Alves Junior  
Licensed Marine Officer / Marine Surveyor / 375460MM

Master/Ch. Off: 10,638.600 t 102.297 t 0.97 %  
Customs: 10,638.020 t 101.717 t 0.97 %

Master/Ch. Off: \_\_\_\_\_