

M/V "YU ZHU FENG"

DRAUGHT SURVEY REPORT

PGUA/DS/019/26

CONTENTS	PAGE
1) PERSONS CONTACTED/ WITNESSES:	02
2) SHIP'S PARTICULARS	03
3) HOLD'S CAPACITIES / CARGOES / QUANTITIES / SF	03
4) SHIP'S HYDROSTATIC AND TANKS SOUNDING TABLES:	03
5) LOAD LINES	04
6) INITIAL DRAUGHT SURVEY DETAILS	04
7) FINAL DRAUGHT SURVEY DETAILS	04
8) CARGO PARTICULARS	04
9) DRAUGHT SURVEY CERTIFICATE	05
10) INITIAL BALLAST CONDITION	06
11) FINAL BALLAST CONDITION	06
12) INITIAL FRESH WATER CONDITION	07
13) FINAL FRESH WATER CONDITION	07
14) DEDUCTIBLES	07

ANNEXES

- SHIP'S PARTICULARS;
- CREW LIST;
- PRE-STOWAGE PLAN;
- LOADING SEQUENCE;
- DRAUGHT SURVEY CERTIFICATE
- BUNKER DELIVERY NOTE
- FINAL CARGO PLAN;
- DETAILED CARGO PLAN PER LOADING TERMINAL;
- LINK TO THE DIGITAL DOCUMENTATION, PHOTOGRAPHS AND VIDEOS;



M/V "YU ZHU FENG"

PGUA/DS/019/26

DRAUGHT SURVEY REPORT

THIS IS TO CERTIFY THAT the undersigned marine surveyor did, in compliance with instructions received from:

Messrs. AGTL - Armazéns Gerais Terminal Ltda., .

Attend on board the referenced vessel on January 21st, 2026 from 9:35 until 12:00 hours, whilst she was anchored at inner roads area 8.4, and on January 24th, 2026 from 15:30 until 18:40 hours, whilst she was berthed alongside wharf 213 at port of Paranaguá, Br - Brazil, with views to perform the initial and final draft surveys, ascertaining the following figures:

1) PERSONS CONTACTED/ WITNESSES:

During the present survey, the following persons were contacted:

M/V "YU ZHU FENG"

Mr. Bin Wang, the Master
Mr. Xiaodong Liu, the Chief Officer
Mr. Wei Zhang, the Chief Engineer

ALPHAMAR AGÊNCIA MARITIMA LTDA
(As Local Agents)

Mr. Murilo Florentino da Rocha
Mr. Manoel Carvalho

TIBAGI SERVIÇOS MARÍTIMOS LTDA.
(As Port Operators)

Mr. Antonio Celso Silva
Mr. João Victor Lacerda

BRAZILIAN CUSTOMS SURVEYOR

Mr. Athos U. Da Silva

STANDARD BRAZIL MARINE SURVEYS
& SERVICES LTDA.

Mr. José Antônio M. G. Pereira
the undersigned marine surveyor
Mr. Thiago Henrique Barbosa Verhagen



2) SHIP'S PARTICULARS:

Vessel: YU ZHU FENG
 Call sign: BRPD
 Port of Register: Guangzhou
 Flag: Chinese
 IMO: 9523160
 LOA: 225,00
 LBP: 217,00
 Depth: 19,60
 Breadth: 32,26
 GRT: 40.913,0
 NRT: 25.963,0
 Classification: CCS
 Light Ship: 13.017,3
 Summer deadweight/draft: 75518,600 on 14,22100 m

Shipyard: Jiangnan Shipyard (Group) Co., Ltd.

Owners: China Shipping Bulk Carrier Co., Ltd.
 Operators: Cosco Shipping Bulk Co., Ltd.

3) HOLD'S CAPACITIES / CARGOES / QUANTITIES / SF

Hold	Capacity (cub.ft.)	Cargo	Quantity loaded (t) Exp. Corridor	SF
no.1	387.557,0	SOYBEANS	8.049,515	48,15
no.2	479.202,0	SOYBEANS	9.679,950	49,50
no.3	466.418,0	SOYBEANS	9.662,185	48,27
no.4	464.360,0	SOYBEANS	9.684,835	47,95
no.5	467.689,0	SOYBEANS	9.695,130	48,24
no.6	467.265,0	SOYBEANS	9.627,135	48,54
no.7	448.336,0	SOYBEANS	9.194,090	48,76
Total	3.180.827,0		65.592,840	

4)SHIP'S APPROVED HYDROSTATIC AND TANKS SOUNDING TABLES:

Hydrostatic table: Issued by Jiagnan Shipyard (Group) Co., Ltd.
 on 17.12.2010, Dwg. No. FG - 10
 Approved by CCS on 25.12.2010

Sounding table: Issued by Jiagnan Shipyard (Group) Co., Ltd.
 on N/A Dwg. no. FG - 28



5) LOAD LINES

	FB (m)	Draught (m)	Displ. (t)	DWT (t)
Tropical:	5,124	14,517	90.560,2	77.542,9
Summer:	5,420	14,221	88.535,9	75.518,6
Winter:	5,716	13,925	86.515,3	73.498,0

6) INITIAL DRAUGHT SURVEY DETAILS:

Date: January 21st, 2026 from 9:35 until 12:00 hrs
 Place : Paranaguá, Br - Brazil (inner roads 8.4)
 Waves: 0,20 m
 Beaufort scale Wind force: 01
 Tide: No tide flow
 Weather: Fine

7) FINAL DRAUGHT SURVEY DETAILS:

Date: January 24th, 2026 from 15:30 until 18:40 hrs
 Place : Paranaguá, Br - Brazil (wharf 213)
 Waves: 0,20 m
 Beaufort scale Wind force: 01
 Tide: Ebb tide, < 1 knot
 Weather: Fine

8) CARGO PARTICULARS:

Cargo: Soybeans in bulk
 Port of Loading: Port of Paranaguá, Br - Brazil
 Port of Discharge: One China port (tbn)
 Last cargo: AMS in bulk
 Last Port: Santos - Brazil

<u>Shore Scales Figures:</u>		65.592,840	t
<u>Draught Survey Figures:</u>	STANDARD BRAZIL:	65.339,493	t
	MASTER/ CHIEF OFFICER:	65.340,000	t
	CUSTOMS SURVEYOR :	65.368,256	t



		INITIAL SURVEY	FINAL SURVEY
M/V "YU ZHU FENG"		Inner roads 8.4	Wharf 213
		21.01.2026 - 10:10 h	24.01.2026 - 16:55 h
		0,20 m. waves	0,20 m. waves
		Wind force 01	Wind force 01
IMO NO. 9523160 FLAG: Chinese BUILD: 2012		No tide flow	Ebb tide, < 1 knot
DRAUGHT SURVEY CERTIFICATE		Weather: Fine	Weather: Fine
PGUA/DS/019/26			
DRAUGHT		INITIAL	FINAL
Forward port		4,6200 m	13,2100 m
Forward starboard		4,5700 m	13,2200 m
Forward mean		4,5950 m	13,2150 m
Stem correction		-0,0298 m	-0,0205 m
Draught forward (corrected to fore perpendicular)		4,5652 m	13,1945 m
Midship port		5,7900 m	13,1800 m
Midship starboard		5,5200 m	13,1500 m
Midship mean		5,6550 m	13,1650 m
Midship correction		-0,0210 m	-0,0210 m
Draught midship (corrected to midship perpendicular)		5,6340 m	13,1440 m
Aft port		6,8500 m	13,1100 m
Aft starboard		6,8100 m	13,0800 m
Aft mean		6,8300 m	13,0950 m
Stern correction		0,0615 m	-0,0214 m
Draught after (corrected to after perpendicular)		6,8915 m	13,0736 m
Kell correction		0,0210 m	0,0210 m
Means of means corrected:		5,6576 m	13,1415 m
True trim		BY STERN 2,33 m	BY HEAD -0,12 m
Heel (angle & in cm)		P 000 ° 27,00 cm	P 000 ° 3,00 cm
Hull deflexion:		HOGGING 9,43 cm	SAGGING 0,99 cm
DISPLACEMENTS		INITIAL	FINAL
Displacement in salt water		32.836,8 t	81.329,6 t
First trim correction		-482,1 t	-7,9 t
Second trim correction		40,2 t	0,1 t
Displacement corrected for trim		32.394,8 t	81.321,7 t
Water density		1,02000	1,01850
Displacement corrected for density		32.236,8 t	80.806,0 t
Deductibles (fresh water, oils, etc.)		18.436,6 t	1.641,3 t
Displacement corrected for deductibles		13.800,2 t	79.164,7 t
Light Ship		13.017,3 t	
Calculated constant		807,9 t	
Anchor + chain		25,0 t	0,0 t
Total cargo loaded on board as per draught survey			65339,5 t
Loading terminals: AG, IT, RO, ALTP, .		TPC 61,6 t/cm	TPC 67,8 t/cm
Cargo: Soybeans in bulk		MTC +0.5 862,6 t*cm	MTC +0.5 1123,7 t*cm
Paranaguá, Br - Brazil. January 24th, 2026		MTC -0.5 830,4 t*cm	MTC -0.5 1099,4 t*cm
Total cargo loaded on board as per shore scales			65.592,840 t
Total cargo loaded on board as per draught survey			65.339,493 t
Shortage		-253,347 t	-0,39 %

Standard Brazil Marine Surveys & Services Ltda.

José Antonio Machado Gomes Pereira / Thiago Henrique Barbosa Verhagen

Licensed Marine Officer / Marine Surveyor / 375460MM



Master/Ch.Off: 65.340,000 t -252,840 t -0,39 %

Customs : 65.368,256 t -224,584 t -0,34 %

10) INITIAL BALLAST CONDITION:

Date / Time : 21.01.26 /

10:40 h

Trim: 2,33 m

Vessel's	Observed	Pipe	Observed	Correction (m)		Corrected	Observed	Observed	Weight
Tank No.	Height (m)	A.D.L (m)	Sound. (m)	Trim	List	Sound. (m)	Volu. (m3)	Density	Total (t)
F.PK	24,24	0,66	0,00			0,00	0,30	1,020	0,30
1 W.B.T (P)	20,68	0,02	19,84			19,84	1216,66	1,020	1241,00
1 W.B.T (S)	20,70	0,02	19,98			19,98	1198,48	1,020	1222,40
2 W.B.T (P)	20,19	0,02	19,70			19,70	2887,00	1,015	2930,30
2 W.B.T (S)	20,19	0,02	19,83	Directly applied on volume		19,83	2941,13	1,015	2985,20
3 W.B.T (P)	20,19	0,02	19,26			19,26	2786,71	1,016	2831,30
3 W.B.T (S)	20,20	0,02	19,07			19,07	2706,60	1,016	2749,90
4 W.B.T (P)	20,15	0,02	15,77			15,77	1544,67	1,019	1574,00
4 W.B.T (S)	20,17	0,02	15,82			15,82	1548,77	1,018	1576,60
A.PK	8,28	0,00	4,14			4,14	112,23	1,020	114,50
TOTAL							16942,55		17225,50

11) FINAL BALLAST CONDITION:

Date / Time : 24.01.26 /

17:25 h

Trim: -0,12 m

Vessel's	Observed	Pipe	Observed	Correction (m)		Corrected	Observed	Observed	Weight
Tank No.	Height (m)	A.D.L (m)	Sound. (m)	Trim	List	Sound. (m)	Volu. (m3)	Density	Total (t)
F.PK	24,24	0,66	0,00			0,00	0,41	1,020	0,40
1 W.B.T (P)	20,68	0,02	0,00			0,00	5,74	1,020	5,90
1 W.B.T (S)	20,70	0,02	0,01			0,01	7,64	1,020	7,80
2 W.B.T (P)	20,19	0,02	0,01			0,01	35,38	1,015	35,90
2 W.B.T (S)	20,19	0,02	0,00	Directly applied on volume		0,00	28,74	1,015	29,20
3 W.B.T (P)	20,19	0,02	0,02			0,02	42,57	1,016	43,30
3 W.B.T (S)	20,20	0,02	0,00			0,00	29,13	1,016	29,60
4 W.B.T (P)	20,15	0,02	0,00			0,00	53,01	1,019	54,00
4 W.B.T (S)	20,17	0,02	0,01			0,01	57,71	1,018	58,70
A.PK	8,28	0,00	4,85			4,85	200,40	1,018	204,00
TOTAL							460,73		468,80



12) INITIAL FRESH WATER CONDITION:

Vessel's	Observed	Pipe	Observed	Correction (m)		Corrected	Observed	Observed	Weight
Tank No.	Height (m)	A.D.L (m)	Sound. (m)	Trim	List	Sound. (m)	Volu. (m3)	Density	Total (t)
FWT (P)	5,87	0,57	1,94	0,00	0,00	1,94	60,50	1,000	60,50
FWT (S)	5,19	0,57	4,30	0,00	0,00	4,30	83,26	1,000	83,30
DWT (S)	5,95	0,56	1,13	0,00	0,00	1,13	14,30	1,000	14,30
TOTAL							158,06		158,10

13) FINAL FRESH WATER CONDITION:

Vessel's	Observed	Pipe	Observed	Correction (m)		Corrected	Observed	Observed	Weight
Tank No.	Height (m)	A.D.L (m)	Sound. (m)	Trim	List	Sound. (m)	Volu. (m3)	Density	Total (t)
FWT (P)	5,87	0,57	1,44	0,00	0,00	1,44	44,68	1,000	44,70
FWT (S)	5,19	0,57	3,76	0,00	0,00	3,76	73,20	1,000	73,20
DWT (S)	5,95	0,56	1,25	0,00	0,00	1,20	15,40	1,000	15,40
TOTAL							133,28		133,30

14) DEDUCTIBLES

	INITIAL	FINAL
INTERMEDIATE FUEL OIL	935,0 t	921,2 t
MARINE DIESEL OIL	118,0 t	118,0 t
LUBRICATING	K	K
FRESH WATER	158,1 t	133,3 t
BALLAST	17225,5 t	468,8 t
OTHERS	0,0 t	0,0 t
TOTAL	18436,6 t	1641,3 t



MV YU ZHU FENG

<https://standardbrazil.com.br/atendimentos/link?tag=PGUA/DS/019/26&tk=3591671858>



SHIP'S PARTICULARS

Name of ship	YU ZHU FENG		Call Sign	BRPD	
Owner	CHINA SHIPPING BULK CARRIER CO.,LTD ROOM 402,NO.11 OF 402 JIN GANG DA DAO,NANSHA DISTRICT,GUANGZHOU,PRC				
Operator	COSCO SHIPPING BULK CO.,LTD ROOM 904,NO.162 GANG QIAN DA DAO NAN,NANSHA DISTRICT,GUANGZHOU,CHINA				
Builder	JIANGNAN SHIPYARD(GROUP)CO.,LTD.,CHINA				
Date of delivery	JAN 12 TH 2011		Date of keel laid	AUGUST 16 TH 2010	
Flag	P.R. CHINA		Port of Registry	GUANGZHOU	
Official number	090013000020		IMO Number	9523160	
Classification	CCS		C.C.S Registry nr	11F0014	
Type of vessel	BULK CARRIER		Light Ship	13017.3MT	
LOA	225.0m		LBP	217.0m	
Breadth	32.26m		Depth	19.6m	
GRT	40913		NRT	25963	
Engine Power	8833KW		Design Speed	14.5Knots	
Allowance for fresh water	324mm		Distance from keel to highest point	48.5 m	
Distance from bridge to bow	192.45 m		Distance from bridge to stern	32.55 m	
H. Cover Type	SIDE ROLLING TYPE STEEL HATCH COVER		Grain Capacity	90067.3m ³	
	DRAFT	DISPLACEMENT	DEADWEIGHT	FREEBOARD	TPC
TROPICAL	14.517 m	90560.2	77542.9	5124 mm	68.8
SUMMER	14.221 m	88535.9	75518.6	5420 mm	68.3
WINTER	13.925 m	86515.3	73498.0	5716 mm	68.2
Hold No.	Hold Capacity	Hatch Capacity	Sub Total	Hatch Sizes	HOLD LENGTH WIDTH HEIGHT
1	10727	248	10974.7M ³	15.48x13.2m	Length 20.1m width: fore 6.2 / aft 23.8
2	13296	274	13569.7M ³	15.48x14.4m	Length 25.8m width: 23.8m
3	12936	271	13207.5M ³	15.48x14.4m	Length 25.8m width: 23.8m
4	12895	251	13145.9M ³	15.48x14.4m	Length 25.8m width: 23.8m
5	12993	251	13243.1M ³	15.48x14.4m	Length 25.8m width: 23.8m
6	12980.3	250.7	13231.0M ³	15.48x14.4m	Length 25.8m width: 23.8m
7	12445	251	12695.4M ³	15.48x14.4m	Length 25.8m width: fore 23.8 / aft 10.4
			90067.3M ³		
Ballast pump rate	1200*2			Total ballast capacity	34274.7 M ³
Total fuel oil cap.	1790.1 M ³			Total diesel oil cap.	733.455 M ³
Total drink water	171.7 M ³			Total fresh water	347.3 M ³
Port consumption (PER DAY)				SUEZ GT/NT PANAMA NT	42510 51/38467.87 33810

REMARKS: 1 LT=1.016047 MT

1 M³=35.315 FT³

Ship's radio Station: INMARSAT C: 441318710; 441318711

MMSI: 413187000

TEL: + 870 773 907 282

FAX: 870-783122655

E-MAIL: yuzhufeng@cnsipping.bjles.net

VSAT TEL: 86-10-83410435

MOBILE:+86-13926102972



船员名单

CREW LIST

船名: Ship Name:			玉柱峰 /YU ZHU FENG		船舶国籍: Nationality of ship:		中国 / CHINA		IMO编号: IMO NO.		9523160	
始来港/目的港: Port Of Arrived From / Port Of destination					抵/离港: Port Of Arrival/departure:				抵/离日期: Date of Arriva/departure:			
序号 NO.	姓名 Full Name		职务 Rank or rating	国籍 Nationality	性别 Sex	出生日期及地点 Date and place of birth		护照号码及有效期 Passport No. & expiry day		海员证号码及有效期 Seaman' book No. & expiry day		
1	王斌	WANG BIN	CAPTAIN	P. R. CHINA	MALE	1976-10-02	湖南/HUNAN	EA8568403	2027-07-27	A90460818	2029-10-28	
2	刘晓东	LIU XIAODONG	CHIEF OFFICER	P. R. CHINA	MALE	1986-09-13	河南/HENAN	EJ6066009	2032-09-26	A90210080	2027-04-02	
3	周承渊	ZHOU CHENGYUAN	SECOND OFFICER	P. R. CHINA	MALE	1999-08-25	浙江/ZHEJIANG	E84286954	2026-07-21	A90542494	2030-09-09	
4	马喜喜	MA XIXI	THIRD OFFICER	P. R. CHINA	MALE	2001-10-20	甘肃/GANSU	EK3696626	2033-05-30	A90341208	2028-06-07	
5	张威	ZHANG WEI	CHIEF ENGINEER	P. R. CHINA	MALE	1983-05-23	湖北/HUBEI	EJ4005775	2030-11-11	A90515246	2030-06-12	
6	付大雄	FU DAXIONG	SECOND ENGINEER	P. R. CHINA	MALE	1983-01-23	湖北/HUBEI	EJ1657141	2030-12-17	A90319434	2028-03-28	
7	蒙贤灿	MENG XIANCAN	THIRD ENGINEER	P. R. CHINA	MALE	1999-08-20	江西/JIANGXI	EJ5611963	2032-06-21	A90235974	2027-07-07	
8	陆宏苗	LU HONGMIAO	FOURTH ENGINEER	P. R. CHINA	MALE	2000-10-14	浙江/ZHEJIANG	EK4264373	2033-05-11	A90341210	2028-06-07	
9	吴云峰	WU YUNFENG	ETO	P. R. CHINA	MALE	2001-01-26	广东/GUANGDONG	EJ6045500	2032-08-03	A90242758	2027-07-26	
10	杨宜勇	YANG YIYONG	BOATSWAIN	P. R. CHINA	MALE	1984-02-06	广东/GUANGDONG	EL6097472	2033-12-21	A90446611	2029-08-20	
11	王秀朕	WANG XIUZHEN	CARPENTER	P. R. CHINA	MALE	1989-07-20	山东/SHANDONG	EG4869188	2029-06-09	A90398056	2029-01-08	
12	刘延鹏	LIU YANPENG	SAILOR	P. R. CHINA	MALE	1989-06-11	辽宁/LIAONING	EP8146373	2035-06-22	A90513833	2030-06-09	
13	刘欣波	LIU XINBO	SAILOR	P. R. CHINA	MALE	1994-07-25	河南/HENAN	EJ2622392	2030-10-08	A90522283	2030-07-08	
14	李兵	LI BING	SAILOR	P. R. CHINA	MALE	1988-11-23	山东/SHANDONG	EJ5452588	2032-04-26	A90173140	2026-11-11	
15	党少斐	DANG SHAOFEI	SAILOR	P. R. CHINA	MALE	1995-05-23	陕西/SHAANXI	EE8157764	2029-01-13	A90400246	2029-01-18	
16	戴征南	DAI ZHENGAN	CHIEF MOTORMAN	P. R. CHINA	MALE	1968-07-15	江苏/JIANGSU	EB8591425	2027-12-10	A90403579	2029-02-01	
17	刘正红	LIU ZHENGHONG	MOTORMAN	P. R. CHINA	MALE	1970-10-20	江苏/JIANGSU	ED9125274	2028-07-22	A90445868	2029-08-16	
18	姚华冲	YAO HUACHONG	MOTORMAN	P. R. CHINA	MALE	1983-11-03	广东/GUANGDONG	EJ5046148	2031-11-08	A90168836	2026-10-28	
19	梁伟斌	LIANG WEIBIN	PURSER	P. R. CHINA	MALE	1971-11-02	广东/GUANGDONG	E89469075	2026-11-09	A90338276	2028-05-29	
20	刘华为	LIU HUAWEI	CHIEF COOK	P. R. CHINA	MALE	1986-01-20	山东/SHANDONG	EM7091177	2034-05-30	A90389213	2028-11-27	
21	陈根权	CHEN GENQUAN	STEWARD	P. R. CHINA	MALE	1984-01-29	陕西/SHAANXI	ED0255619	2028-05-14	A90312237	2028-03-03	
22	田家斌	TIAN JIABIN	CADET 3/O	P. R. CHINA	MALE	2003-09-09	山东/SHANDONG	EP1680016	2035-02-04	A90490416	2030-03-11	

MASTER OF MV/YU ZHU FENG

PRE-STOWAGE PLAN

M/V: YU ZHU FENG

Cargo: SOYBEANS

Voyage: 121

Quantity: 65582MT SF: abt 48.5FT³/MT

Loading Port: PARANAGUA

Arrival Draft: D_F:4.5m D_A: 6.9m
 Departure Draft: D_F: 13.25m D_A:13.25m
 Arrival China Draft : D_F: 13.05m D_A: 13.05m
 TPC:67.9

Discharging Port:CHINA

	7	6	5	4	3	2	1	FPT
ENGINE	12695m ³	13231m ³	13243m ³	13146m ³	13207m ³	13570 ³	10713m ³	
	9244MT	9634MT	9643MT	9572MT	9617MT	9881MT	7991MT	
ROOM	100%	100%	100%	100%	100%	100%	100%	

REMARKS: 1. Departure Sea Going Condition 离港状况: Cargo 货物:65582 mts, F.O 重油:930 mts, D.O 轻油:118 mts, F.W 淡水:220 mts,
 B.W 压载水:300+250 mts, Const. 常数:601 mts, Light ship 空船重量:13017.3 mts, Displacement 排水量:81018.3mts, DWT 载重吨:68001mts
 BM 弯矩:16% SF 剪力: 43% GM 稳性高度:2.24m Water Density 海水密度:1.016

2. Final cargo quantity always subject to cargo actual stowage factor, vessel' s SF/BM allowance, exact water density, draft limit, MSD and Master's final adjustment. And the vessel always wish to load max cargo if applicable. 船舶最终装货量是根据货物实际积载因素、船舶的剪力/弯矩允许值、实际海水密度、净空高度限制、允许开航吃水和船长最后调整等因素决定的。条件许可尽可能装到最大货量。船员或者港方人员要进入货舱前需经过船长同意 Crew members and port personnel must obtain the master's permission through the duty officer prior to entering the cargo hold.

Captain 船长: WANG BIN

Chief Mate 大副: LIU XIAODONG

Date 日期: 2026.01.09


[Signature]
 Chief Mate

LOADING/UNLOADING

货物装卸计划

The loading or unloading plan should be prepared in a form such as shown below.

A different form may be used provided it contains the essential information enclosed in the heavy line box.

Loading/Unloading Plan		Date 2026.01.09		Vessel : YU ZHU FENG										Voyage No: 121							
Load: PALANAGUA (BRAZIL)		Cargo(s): Soybeans		Assumed stowage Factor of cargo (s) 48.5 CUFT/MT			Ballast pumping rate 1800 MT/H		Dock water density 1.016		Max draught Available(HW) m			Max air draught In berth 18.0 m							
To: (CHINA)		Last cargo: sulphate		No. of loaders/ 2 dischargers/			Load rate : 2000 MT/H Discharge rate:			Min draught Available(LW) m			Max Arrival draught6.9 m								
Totals:		E.R		7		6		5		4		3		2		1		F			
65582 MT				9244 MT		9634 MT		9643 MT		9572 MT		9617 MT		9881 MT		7991 MT					
Pour No.	Cargo		Ballast operations	Time Required (hours)	Comments	Calculated values				Calculated values			Observed Values								
	Hold No.	Tonnes				Draught		Maximum		Air drf	Dft Mid	Trim	Draught								
						Fwd	Aft	BM %	SF%				Fwd	Aft	Mid						
					EST Arrival Draft	4.50	6.90	43	46	18.00	5.70	-2.40									
1	3	6000																			
	5	6000				6.78	8.44	36	36	15.22	7.61	-1.66									
2	1	6000																			
	7	6000	PO: WBT 1 P/S、 WBT 4 P/S	3		8	9.20	43	30	14	8.60	-1.20									
3	2	6000	PO: WBT 2 P/S	3																	
	6	6000	PO: WBT 3 P/S、	3		7.44	10.02	65	33	14.56	8.73	-2.58									
4	4	6000	STRIPPING	4																	
	6	3634				8.53	11.86	22	21	13.47	10.20	-3.33									
5	2	3881	PI:APT150	1																	
	5	3643				10.63	12.05	15	21	11.37	11.34	-1.42									
6	1	1991																			
	7	3244				11.29	12.96	34	30	10.71	12.13	-1.67									
7	3	3617																			
	4	3572				13.25	13.25	5	32	8.75	13.25	0.00									
				SEA GOING		13.1	13.20	16	43	8.9	13.15	-0.10									
TOTAL		65582		14																	
REMARK:Crew members and port personnel must obtain the master's permission through the duty officer prior to entering the cargo hold.						Bending moments (BM)& shear forces(SF) are to be expressed as a percentage of maximum permitted in-port values for intermediate stages, and of maximum permitted at-sea values for the final stage. Every step in the loading/unloading plan must remain within the allowable limits for hull girder shear forces, bending moments and tonnage per hold, where applicable. loading/unloading operations may have to be paused to allow for ballasting/deballasting in order to keep actual values within limits.															
signed Terminal:				Signed Ship: 				NO DEVIATION FROM ABOVE PLAN WITHOUT PRIOR OF CHIEF MATE Pours to be numbered 1A. 1B .2A. 2B etc. when using two loaders. Abbreviations: PI-Pump In . GI-Gravitate In . F- Full . PO -Pump Out . Go-Gravitate Out. MT-Empty All entries within box must be completed as far as possible. The entries outside the box are optional.													

M/V "YU ZHU FENG"	INITIAL SURVEY		FINAL SURVEY	
	Inner roads 8.4		Wharf 213	
	21.01.2026 - 10:10 h		24.01.2026 - 16:55 h	
	0,20 m. waves		0,20 m. waves	
IMO NO. 9523160	FLAG: Chinese		BUILD: 2012	
DRAUGHT SURVEY CERTIFICATE		No tide flow		Ebb tide, < 1 knot
PGUA/DS/019/26		Weather: Fine		Weather: Fine
DRAUGHT	INITIAL		FINAL	
Forward port	4,6200 m		13,2100 m	
Forward starboard	4,5700 m		13,2200 m	
Forward mean	4,5950 m		13,2150 m	
Stem correction	-0,0298 m		-0,0205 m	
Draught forward (corrected to fore perpendicular)	4,5652 m		13,1945 m	
Midship port	5,7900 m		13,1800 m	
Midship starboard	5,5200 m		13,1500 m	
Midship mean	5,6550 m		13,1650 m	
Midship correction	-0,0210 m		-0,0210 m	
Draught midship (corrected to midship perpendicular)	5,6340 m		13,1440 m	
Aft port	6,8500 m		13,1100 m	
Aft starboard	6,8100 m		13,0800 m	
Aft mean	6,8300 m		13,0950 m	
Stern correction	0,0615 m		-0,0214 m	
Draught after (corrected to after perpendicular)	6,8915 m		13,0736 m	
Kell correction	0,0210 m		0,0210 m	
Means of means corrected:	5,6576 m		13,1415 m	
True trim	BY STERN	2,33 m	BY HEAD	-0,12 m
Heel (angle & in cm)	P 000 °	27,00 cm	P 000 °	3,00 cm
Hull deflexion:	HOGGING	9,43 cm	SAGGING	0,99 cm
DISPLACEMENTS	INITIAL		FINAL	
Displacement in salt water	32.836,8 t		81.329,6 t	
First trim correction	-482,1 t		-7,9 t	
Second trim correction	40,2 t		0,1 t	
Displacement corrected for trim	32.394,8 t		81.321,7 t	
Water density	1,02000		1,01850	
Displacement corrected for density	32.236,8 t		80.806,0 t	
Deductibles (fresh water, oils, etc.)	18.436,6 t		1.641,3 t	
Displacement corrected for deductibles	13.800,2 t		79.164,7 t	
Light Ship	13.017,3 t			
Calculated constant	807,9 t			
Anchor + chain	25,0 t		0,0 t	
Total cargo loaded on board as per draught survey			65339,5 t	
Loading terminals: AG, IT, RO, ALTP, .	TPC	61,6 t/cm	TPC	67,8 t/cm
Cargo: Soybeans in bulk	MTC +0.5	862,6 t/cm	MTC +0.5	1123,7 t/cm
Paranaguá, Br - Brazil, January 24th, 2026	MTC -0.5	830,4 t/cm	MTC -0.5	1099,4 t/cm
Total cargo loaded on board as per shore scales			65.592,840 t	
Total cargo loaded on board as per draught survey			65.339,493 t	
Shortage	-253,347 t		-0,39 %	

Standard Brazil Marine Surveys & Services Ltda.
 José Antonio Maciel de Freitas Pereira / Thiago Henrique Barbosa Verhagen
 Licensed Marine Surveyor, License Surveyor 137346CMM

Master/Ch. Off: 65.340,000 t -252.840 t -0,39 %
 Customs: 65.368,256 t -224.584 t -0,34 %

Mr. Chief
 Office
 Master/Ch. Off:
 M/V. YU ZHU FENG

STOWAGE PLAN

MV "YU ZHU FENG"

Loading Port: PARANAGUÁ / BRAZIL Date...: JANUARY 24TH, 2026.
Discharging Port.: CHINA PORT(S).
Cargo: 65.592,840 MTONS OF BRAZILIAN S.BEANS, IN BULK.
Average Stowage Factor: 48,27

	Hold 7	Hold 6	Hold 5	Hold 4	Hold 3	Hold 2	Hold 1	
	FULL	SLACK	FULL	FULL	FULL	SLACK	FULL	
	9.194,090	9.627,135	9.695,130	9.684,835	9.662,185	9.679,950	8.049,515	
	M/Tons	M/Tons	M/Tons	M/Tons	M/Tons	M/Tons	M/Tons	
	S.BEANS	S.BEANS	S.BEANS	S.BEANS	S.BEANS	S.BEANS	S.BEANS	
Cubic Capacity	448.336	467.265	467.689	464.360	466.418	479.202	387.557	
Stowage Factor	48,76	48,54	48,24	47,95	48,27	49,50	48,15	

Master or Chief Officer
MV "YU ZHU FENG"

TIBAGI SERVIÇOS MARÍTIMOS LTDA.
PORT OPERATORS
SINCE 1961

Tibagi Shipping agents & Port Operators

REMARK: Weight, measure, quality, quantity, condition, contents and value unknown.

PGUA/DS/019/26

NAVIO:	YU ZHU FENG
AGÊNCIA:	ALPHAMAR AGÊNCIA MARITIMA LTDA
OPERADOR:	TIBAGI SERVIÇOS MARÍTIMOS LTDA.
DATA EMBARQUE:	24.01.2026
PESO TERRA:	65.592,840
PESO BORDO:	65.339,493
VARIAÇÃO:	-253,347
PERCENTUAL:	-0,39%
Entrar na estatística	Sim

PORÃO	1	2	3	4	5	6	7	TOTAL
PRODUTO	SOYBEANS	SOYBEANS	SOYBEANS	SOYBEANS	SOYBEANS	SOYBEANS	SOYBEANS	
AGTL				3.287,580	1.139,140	5.573,280	5.000,000	15.000,000
CARGILL								0,000
CENTRO SUL								0,000
CIMBESSUL								0,000
COAMO								0,000
CORREDOR - V								0,000
CORREDOR - H								0,000
COTRIGUAÇU								0,000
INTERALLI	6.008,270	1.991,730						8.000,000
ALTP	1.227,445	188,220		1.784,260	2.144,970	4.053,855	4.194,090	13.592,840
ROCHA	813,800	7.500,000	9.662,185	4.612,995	6.411,020			29.000,000
TOTAL	8.049,515	9.679,950	9.662,185	9.684,835	9.695,130	9.627,135	9.194,090	65.592,840
CUBAGEM	387.557	479.202	466.418	464.360	467.689	467.265	448.336	
FATOR DE ESTIVA	48,15	49,50	48,27	47,95	48,24	48,54	48,76	
CONDIÇÃO PORÃO	FULL	FULL	FULL	FULL	FULL	FULL	FULL	

Observações: