

MV "Prabhu Sumat"

DRAUGHT SURVEY REPORT

PGUA/DS/030/26

CONTENTS	PAGE
1) PERSONS CONTACTED/ WITNESSES:	02
2) SHIP'S PARTICULARS	03
3) HOLD'S CAPACITIES / CARGOES / QUANTITIES / SF	03
4) SHIP'S HYDROSTATIC AND TANKS SOUNDING TABLES:	03
5) LOAD LINES	04
6) INITIAL DRAUGHT SURVEY DETAILS	04
7) FINAL DRAUGHT SURVEY DETAILS	04
8) CARGO PARTICULARS	04
9) DRAUGHT SURVEY CERTIFICATE	05
10) INITIAL BALLAST CONDITION	06
11) FINAL BALLAST CONDITION	06
12) INITIAL FRESH WATER CONDITION	07
13) FINAL FRESH WATER CONDITION	07
14) CONSUMABLES / OILS	07

ANNEXES

- SHIP'S PARTICULARS;
- CREW LIST;
- PRE-STOWAGE PLAN;
- LOADING SEQUENCE;
- DRAUGHT SURVEY CERTIFICATE
- BUNKER DELIVERY NOTE
- FINAL CARGO PLAN;
- DETAILED CARGO PLAN PER LOADING TERMINAL;
- LINK TO THE DIGITAL DOCUMENTATION, PHOTOGRAPHS AND VIDEOS;



MV "Prabhu Sumat"

PGUA/DS/030/26

DRAUGHT SURVEY REPORT

THIS IS TO CERTIFY THAT the undersigned marine surveyor did, in compliance with instructions received from:

Messrs. Cargill Agricola S/A., .

Attend on board the referenced vessel on January 31st, 2026 from 10:00 until 12:00 hours, whilst she was anchored at inner roads area 6,1, and on February 3rd, 2026 from 15:30 until 17:00 hours, whilst she was anchored at inner roads area P1 at port of Paranaguá, Br - Brazil, with views to perform the initial and final draft surveys, ascertaining the following figures:

1) PERSONS CONTACTED/ WITNESSES:

During the present survey, the following persons were contacted:

MV "Prabhu Sumat"

Mr. Siddharth Dogra, the Master
Mr. Vidyasagar Maurya, the Chief Officer
Mr. Srinivasan Kalyanasundaram, the Chief Engine

CARGILL AGRÍCOLA S.A.

Mr. Fábio Francisco dos Santos
Mr. Célio Soares

ALPHAMAR AGÊNCIA MARITIMA LTDA
(As Local Agents)

Mr. Murilo Florentino da Rocha
Mr. André David
Mr. Manoel Carvalho

TIBAGI SERVIÇOS MARÍTIMOS LTDA.
(As Port Operators)

Mr. Antonio Celso Silva
Mr. João Victor Lacerda

VAN HERP & FRUMENTO
(As Owners P&I surveyors)

Mr. João Helio Frumento Filho
Mr. Abilio Abreu

CONTROL UNION

Mr. Ivo Nunes
Mrs. Monique Souza

BRAZILIAN CUSTOMS SURVEYOR

Mr. Miguel Timóteo M. Alexandrino

STANDARD BRAZIL MARINE SURVEYS
& SERVICES LTDA.

Mr. José Antônio M. G. Pereira
the undersigned marine surveyor
Mr. Haroldo Fernandes Alves Junior



2) SHIP'S PARTICULARS:

Vessel: Prabhu Sumat
 Call sign: AVIP
 Port of Register: Mumbai
 Flag: Indian
 IMO: 9590814
 LOA: 229,02
 LBP: 223,00
 Depth: 20,10
 Breadth: 32,25
 GRT: 44.232,0
 NRT: 27.064,0
 Classification: IRS *100A1, Bulk Carrier, CSR, BC-A, Holds 2,4,6 may be empty, GRAB(20), ESP, LI, *IWS, ShipRight (CM,ACS(B)), *LMC, UMS
 Light Ship: 13.808,4
 Summer deadweight/draft: 81,136.6 on 14.52 m
 Shipyard: Hyundai Heavy Industries Co., Ltd.
 Owners: Tolani Shipping Co., Ltd. - India
 Operators: Tolani Shipping Co., Ltd. - India

3) HOLD'S CAPACITIES / CARGOES / QUANTITIES / SF

Hold	Capacity (cub.ft.)	Cargo	Quantity loaded (t) Exp. Corridor	SF
no.2	493.258,0	Maize	10.758,135	45,85
no.6	494.000,0	Maize	10.730,335	46,04
Total	987.258,0		21.488,470	

4)SHIP'S APPROVED HYDROSTATIC AND TANKS SOUNDING TABLES:

Hydrostatic table: Issued by Hyundai Heavy Industries Co., Ltd.
 on 20.06.2012, Dwg. No. 7G-7000-011
 Approved by IRS on 17.10.2012
 Sounding table: Issued by Hyundai Heavy Industries Co., Ltd.
 on 14.05.2012 Dwg. no. 7G-7000-012

5) LOAD LINES

	FB (m)	Draught (m)	Displ. (t)	DWT (t)
Tropical Fresh Water:	4,989	15,154	97.036,0	83.227,6
Fresh Water:	5,291	14,852	94.943,0	81.134,6
Tropical:	5,323	14,820	97.090,0	83.281,6
Summer:	5,625	14,518	94.945,0	81.136,6
Winter:	5,927	14,216	92.801,0	78.992,6

6) INITIAL DRAUGHT SURVEY DETAILS:

Date: January 31st, 2026 from 10:00 until 12:00 hrs
 Place : Paranaguá, Br - Brazil (inner roads 6.1)
 Waves: 0,10 m
 Beaufort scale Wind force: 01
 Tide: Flood tide, < 1knot
 Weather: Fine

7) FINAL DRAUGHT SURVEY DETAILS:

Date: February 3rd, 2026 from 15:30 until 17:00 hrs
 Place : Paranaguá, Br - Brazil (inner roads P1)
 Waves: 0,10 m
 Beaufort scale Wind force: 01
 Tide: Flood tide < 1knot
 Weather: Fine

8) CARGO PARTICULARS:

Cargo: Maize in bulk
 Port of Loading: Port of Paranaguá, Br - Brazil
 Port of Discharge: Port Klang, Malaysia
 Last cargo: Barley in bulk
 Last Port: San Lorenzo, Argentina

Shore Scales Figures: 21.488,470 t

Draught Survey Figures:

STANDARD BRAZIL:	21.536,429	t
MASTER/ CHIEF OFFICER:	21.522,500	t
CUSTOMS SURVEYOR :	21.567,994	t
SHIPPERS SURVEYOR:	21.520,069	t
CHARTERERS SURVEYOR:	21.519,959	t
OWNERS P&I SURVEYOR:	21.510,079	t



		INITIAL SURVEY	FINAL SURVEY
MV "Prabhu Sumat"		Inner roads 6.1	Inner roads P1
		31.01.2026 - 10:20 h	03.02.2026 - 15:45 h
		0,10 m. waves	0,10 m. waves
		Wind force 01	Wind force 01
IMO NO. 9590814	FLAG: Indian	BUILD: 2012	
DRAUGHT SURVEY CERTIFICATE		Flood tide, < 1knot	Flood tide < 1knot
PGUA/DS/030/26		Weather: Fine	Weather: Fine
DRAUGHT		INITIAL	FINAL
Forward port		10,1600 m	12,9200 m
Forward starboard		10,2700 m	12,9300 m
Forward mean		10,2150 m	12,9250 m
Stem correction		-0,0029 m	-0,0094 m
Draught forward (corrected to fore perpendicular)		10,2121 m	12,9156 m
Midship port		10,1400 m	13,0700 m
Midship starboard		10,3000 m	13,0900 m
Midship mean		10,2200 m	13,0800 m
Midship correction		-0,0001 m	-0,0003 m
Draught midship (corrected to midship perpendicular)		10,2199 m	13,0797 m
Aft port		10,2200 m	13,0800 m
Aft starboard		10,3100 m	13,0900 m
Aft mean		10,2650 m	13,0850 m
Stern correction		0,0022 m	0,0070 m
Draught after (corrected to after perpendicular)		10,2672 m	13,0920 m
Kell correction		0,0000 m	0,0000 m
Waterplane coefficient correction for hull deflexion		0,0027 m	-0,0114 m
Means of means corrected for deflexion:		10,2276 m	13,0493 m
True trim	BY STERN	0,06 m	BY STERN 0,18 m
Heel (angle & in cm)	S 0.28 °	16,00 cm	S 0.04 ° 2,00 cm
Hull deflexion:	HOGGING	1,98 cm	SAGGING 7,59 cm
DISPLACEMENTS		INITIAL	FINAL
Displacement in salt water		64.757,6 t	84.530,2 t
First trim correction		0,5 t	15,4 t
Second trim correction		0,0 t	0,1 t
Displacement corrected for trim		64.758,1 t	84.545,7 t
Water density		1,01700	1,01750
Displacement corrected for density		64.252,7 t	83.927,1 t
Deductibles (fresh water, oils, etc.)		3.840,5 t	1.978,5 t
Displacement corrected for deductibles		60.412,2 t	81.948,6 t
Light Ship		13.808,4 t	
Calculated constant		46.631,6 t	
Anchor + chain		27,8 t	27,8 t
Total cargo loaded on board as per draught survey			21536,4 t
Loading terminals: CG, .	TPC	68,9 t/cm	TPC 70,8 t/cm
Cargo: Maize in bulk	MTC +0.5	1164,8 t*cm	MTC +0.5 1235,8 t*cm
Paranaguá, Br - Brazil. February 3rd, 2026	MTC -0.5	1118,5 t*cm	MTC -0.5 1222,0 t*cm
Total cargo loaded on board as per shore scales			21.488,470 t
Total cargo loaded on board as per draught survey			21.536,429 t
Surplus		47,959 t	0,22 %

Remarks: 1) Due to huge hull deflexion in sagging on final draught survey, it was applied the waterplane area coefficient correction for the deflexion formula as per UN/ECE/Energy/19/1992. 2) According to the Master/Chief Officer usual constant would amount to 275 t.

Standard Brazil Marine Surveys & Services Ltda.
José Antonio Machado Gomes Pereira / Haroldo Fernandes Alves Junior
Licensed Marine Officer / Marine Surveyor / 375460MM

Master/Ch. Off: 21.522,500 t 34,030 t 0,16 %
Customs : 21.567,994 t 79,524 t 0,37 %
Shippers: 21.520,069 t 31,599 t 0,15 %
Charterers: 21.519,959 t 31,489 t 0,15 %
Owners P&I: 21.510,079 t 21,609 t 0,10 %

10) INITIAL BALLAST CONDITION:

Date / Time : 31.01.26 / 10:50 h Trim: 0,06 m

Vessel's	Observed	Pipe	Observed	Correction (m)		Corrected	Observed	Observed	Weight
Tank No.	Height (m)	A.D.L (m)	Sound. (m)	Trim	List	Sound. (m)	Volu. (m3)	Density	Total (t)
F.PK	21,97	0,32	9,25			9,25	1780,59	1,015	1807,30
1 WBT (P)	21,13	0,31	1,08			1,08	369,29	1,015	374,80
1 WBT (S)	20,91	0,28	1,66			1,66	585,93	1,015	594,70
2 WBT (P)	20,91	0,29	0,05			0,05	32,53	1,025	33,30
2 WBT (S)	20,81	0,28	0,00			0,00	12,73	1,025	13,00
3 WBT (P)	20,80	0,27	0,00	Directly applied on volumes		0,00	20,81	1,025	21,30
3 WBT (S)	20,96	0,27	0,03			0,03	41,13	1,025	42,20
4 WBT (P)	21,09	0,29	0,07			0,07	64,12	1,025	65,70
4 WBT (S)	20,96	0,29	0,03			0,03	40,24	1,025	41,20
5 WBT (P)	20,89	0,30	0,00			0,00	6,95	1,025	7,10
5 WBT (S)	20,89	0,30	0,00			0,00	7,38	1,025	7,60
A.PK	13,48	0,22	0,05			0,05	0,44	1,025	0,50
TOTAL							2962,14		3008,70

11) FINAL BALLAST CONDITION:

Date / Time : 03.02.26 / 16:10 h Trim: 0,18 m

Vessel's	Observed	Pipe	Observed	Correction (m)		Corrected	Observed	Observed	Weight
Tank No.	Height (m)	A.D.L (m)	Sound. (m)	Trim	List	Sound. (m)	Volu. (m3)	Density	Total (t)
F.PK	21,97	0,32	1,80			1,80	193,35	1,015	196,30
1 WBT (P)	21,13	0,31	0,07			0,07	26,66	1,015	27,10
1 WBT (S)	20,91	0,28	0,56			0,56	187,79	1,015	190,60
2 WBT (P)	20,91	0,29	0,05			0,05	30,37	1,025	31,10
2 WBT (S)	20,81	0,28	0,00			0,00	10,34	1,025	10,60
3 WBT (P)	20,80	0,27	0,00	Directly applied on volumes		0,00	18,04	1,025	18,50
3 WBT (S)	20,96	0,27	0,06			0,06	52,88	1,025	54,20
4 WBT (P)	21,09	0,29	0,02			0,02	28,58	1,025	29,30
4 WBT (S)	20,96	0,29	0,00			0,00	17,90	1,025	18,30
5 WBT (P)	20,89	0,30	0,00			0,00	6,08	1,025	6,20
5 WBT (S)	20,89	0,30	0,00			0,00	5,82	1,025	6,00
A.PK	13,48	0,22	0,22			0,22	0,20	1,025	0,20
TOTAL							578,01		588,40

12) INITIAL FRESH WATER CONDITION:

Vessel's	Observed	Pipe	Observed	Correction (m)		Corrected	Observed	Observed	Weight
Tank No.	Height (m)	A.D.L (m)	Sound. (m)	Trim	List	Sound. (m)	Volu. (m3)	Density	Total (t)
FWT (P)				GAUGE			40,00	1,000	40,00
FWT (S)							104,00	1,000	104,00
TOTAL							144,00		144,00

13) FINAL FRESH WATER CONDITION:

Vessel's	Observed	Pipe	Observed	Correction (m)		Corrected	Observed	Observed	Weight
Tank No.	Height (m)	A.D.L (m)	Sound. (m)	Trim	List	Sound. (m)	Volu. (m3)	Density	Total (t)
FWT (P)				GAUGE			36,00	1,000	36,00
FWT (S)							92,00	1,000	92,00
TOTAL							128,00		128,00

14) DEDUCTIBLES

	<u>INITIAL</u>	<u>FINAL</u>
INTERMEDIATE FUEL OIL	483,6 t	1063,9 t
MARINE DIESEL OIL	204,2 t	198,2 t
LUBRICATING	K	K
FRESH WATER	144,0 t	128,0 t
BALLAST	3008,7 t	588,4 t
OTHERS	0,0 t	0,0 t
TOTAL	3840,5 t	1978,5 t



MV PRABHU SUMAT

<https://standardbrazil.com.br/atendimentos/link?tag=PGU/DS/030/26&tk=1398046192>



M.V. PRABHU SUMAT**SHIP'S PARTICULARS**

Doc Ref: PSM/D/27

Rev:7

Dtd:23.03.2025

GENERAL

NAME	M.V. PRABHU SUMAT
OWNER/MANAGERS	TOLANI SHIPPING CO., LTD., MUMBAI
OWNERS ADDRESS	10-A, BAKHTAWAR, NARIMAN POINT, MUMBAI 400021, INDIA
KEEL LAID	30TH DEC 2011
LAUNCHED	28TH APRIL 2012
YEAR BUILT	2012
DATE DELIVERED	31ST MAY 2012
YARD BUILT	HUNDAI HEAVY INDUSTRIES., LTD., KOREA (HULL NO:2425)
PORT OF REGISTRY	MUMBAI (INDIA)

TYPE / IDENTITY

TYPE OF VESSEL	KAMSARMAX BULK CARRIER
CALL SIGN / OFF. NO.	AVIP / 3772
IMO / MMSI NUMBER	9590814 / 419000202 /
COMPANY ID NUMBER	0595593
Sat"COM" ID	441923979/441923980
PHONE	VSAT : +65 31064147
E-mail	master@psm.tsl.amosconnect.com(Only after including in white list)
CLASSIFICATION	INDIAN REGISTER OF SHIPPING / LLOYDS REGISTER
CLASS NOTATION	*100A1,BULK CARRIER,CSR,BC A, (HOLDS 2,4 66 MAY BE EMPTY)GRAB(20),ESP,LI *IWS,SHIPRIGHT(CM,ACS(B)) * LMC,UMS

PHYSICAL DETAILS/TONNAGES

PHYSICAL DETAILS/TONNAGES

LENGTH OVERALL	229.02 METERS		
LENGTH B.P.	223.00 METERS		
BREADTH MOULDED	32.25 METERS		
DEPTH MOULDED	20.10 METERS		
LIGHT WEIGHT	13,808.4 MT		
TPC AT SUMMER DFT/FWA	71.01/ 334MM		
PROPELLER IMMERSSES AT	6.9675M		
TONNAGES	INTERNATIONAL	SUEZ CANAL	PANAMA CANAL
GROSS	44232	44202.74	-----
NET	27064	39701.52	37859.30
	SUMMER	WINTER	TROPICAL
DEAD WEIGHT	81136.6 MT	78992.6 MT	83281.6 MT
DRAUGHT (EXT)	14.5175M	14.2155	14.8195
FREEBOARD	5.625M	5.927M	5.323M

HOLD CAPACITIES (INCLUDING COAMING SPACES) HOLDS FITTED WITH AUS LADDERS

HOLD NUMBER	GRAIN CAP M ³	HATCH COVER SIZE	TANK TOP LOAD
NUMBER 1	12,643.6	17.28 M X 12.00 M	29.2 t/m2
NUMBER 2	13,967.5	17.28 M X 15.00 M	19.7 t/m2
NUMBER 3	13,988.6	17.28 M X 15.00 M	29.7 t/m2
NUMBER 4	13,966.4	17.28 M X 15.00 M	19.7 t/m2
NUMBER 5	13,959.9	17.28 M X 15.00 M	29.7 t/m2
NUMBER 6	13,988.3	17.28 M X 15.00 M	19.7 t/m2
NUMBER 7	13,271.8	17.28 M X 15.00 M	29.9 t/m2
TOTAL	95,786.1		

MACHINERY DETAILS

PROPELLING MACHINERY	HUNDAI MAN B&W 6S60MC C C8, OUTPUT: MCO 9,120 Kw @ 97.5 RPM,
AUXILIARY MACHINERY	3 X YANMAR 6EY18ALW 650 Kw, 900 RPM
AUXILIARY BOILER	KANG RIM INDUSTRIES -MC3501P32
SEWAGE TREATMENT PLANT	TYPE ISS - 35N/ IL-SEUNG CO., LTD HOLDING TANK CAPACITY=4.10M3

GENERAL

LIFE BOAT CAPACITY / CERTIFIED ACCOMODATION	28 PERSONS / 27 PERSONS
TYPE OF HATCH COVERS / DIMENSIONS	SIDE ROLLING WEATHER TIGHT HYDRAULICALLY OPERATED, CHAIN & WIRE PULL Dimensions (L x B) - No.1 : 17.28 x 12.00 m, No.2-7 : 17.28 x 15.00 m
BALLAST CAPACITY LIGHT/HEAVY/BALLAST PUMPS	21,194.4 M ³ / 35,160.8 M ³ / 2 NOS X 1200 M ³ /Hr
FUEL & FRESH WATER TANK CAPACITIES (98 %)	IFO:2,578.20 M ³ , MDO:170.70 M ³ , FW:317.10 M ³
PROPELLER / PROPELLER PITCH	F.P.P KEYLESS, Ni-Al-Bronze SINGLE SCREW RIGHT HAND, 4 BLADES, 6700MM/4,822.26 mm
ANCHORS / ANCHOR CABLE	PORT / 12 SHACKLES ,STARBOARD / 13 SHACKLES
HEIGHT (Keel to top of Main Mast)	51.79 METERS

Ker



CREW LIST

X			Arrival		Departure		Date of Arrival		29/01/2026																							
1 Name of Ship			M.V. PRABHU SUMAT			2 Port of Arrival			PARANAGUA, BRAZIL																							
4 Nationality of Ship			INDIA			5 Last Port			SAN LORENZO, ARGENTINA																							
7 No			8 Family Name (Given Name(s))			9 Rank or Rating			10 Nationality			11 Sex			12 Date and Place of Birth			Passport with Expiry date			Seaman's Book with Expiry date			Date of Joining			Place Of Joining					
1			DOGRA SIDDHARTH			MASTER			INDIAN			M			29/09/1978			TEZPUR, ASSAM			Z8133787 09/01/2035			48090 11/08/2035			25/10/2025			ZHANJIANG, CHINA		
2			MAURYA VIDYASAGAR			CH/OF			INDIAN			M			28/07/1989			CHITTEPUR, UTTAR PRADESH			C2940804 23/09/2034			MUM159982 19/03/2035			12/07/2025			ZHOU SHAN, CHINA		
3			AMBATI DALIRAJU			2ND/OF			INDIAN			M			24/05/1996			A YERUKUVANIPETA, ANDHRA PRADESH			Y7701130 17/09/2033			MUM251360 19/02/2035			02/09/2025			PARANAGUA, BRAZIL		
4			RAWAT SHAURYA PRATAP SINGH			3RD/OF			INDIAN			M			11/01/2000			PATRI, UTTARAKHAND			R7565525 07/02/2028			MUM372303 25/03/2029			02/09/2025			PARANAGUA, BRAZIL		
5			TIWARI DEEPANSHU			DECK CADET			INDIAN			M			18/10/2003			NASRULLAGANJ, MADHYA PRADESH			V2652377 16/09/2031			MUM471388 07/07/2032			28/03/2025			PHU MY, VIETNAM		
6			DINESH KUMAR			DECK CADET			INDIAN			M			10/04/2002			DIHADA, RAJASTHAN			U4162606 30/09/2030			MUM469020 26/06/2032			28/03/2025			PHU MY, VIETNAM		
7			KALYANASUNDARAM SRINIVASAN			CH/ENG			INDIAN			M			09/12/1973			THILLAINAGAR, TAMIL NADU			Z6867403 21/11/2032			MS11681 24/08/2030			02/09/2025			PARANAGUA, BRAZIL		
8			KUMAR ANUPAM			2ND/ENG			INDIAN			M			15/03/1991			BHAGALPUR, BIHAR			U4188524 28/09/2030			MUM183463 14/12/2030			27/06/2025			ZHOU SHAN, CHINA		
9			SONAWANE RITESH SUDAM			3RD/ENG			INDIAN			M			23/10/1989			SONAI, MAHARASHTRA			U6045079 25/06/2030			MUM183554 26/07/2030			30/05/2025			TABONEO, INDONESIA		
10			CHAUDHARY SHIVA			4TH/ENG			INDIAN			M			16/03/1998			MEERUT, UTTAR PRADESH			T6610502 23/07/2029			MUM461174 10/04/2032			12/07/2025			ZHOU SHAN, CHINA		
11			AZHAGAR PANDIYAN			ASST/ENG			INDIAN			M			25/12/2003			PERAVURANI, TAMIL NADU			V3993977 19/12/2031			CHN112583 02/02/2035			12/10/2025			SINGAPORE		
12			THIRUTHOODA JOY RENJU			ETO			INDIAN			M			25/05/1977			KALOOR, KERALA			T6844673 04/07/2029			MUM148759 10/06/2028			02/09/2025			PARANAGUA, BRAZIL		
13			CHAUHAN CHHOTY LAL			FITTER			INDIAN			M			01/09/1972			DFORIA, UTTAR PRADESH			S6793269 15/10/2028			CL76751 19/06/2027			30/05/2025			TABONEO, INDONESIA		
14			YADAV AKHILESH			TRAINEE FITTER			INDIAN			M			01/01/1994			GORAKHPUR, UTTAR PRADESH			C5255397 09/12/2034			MUM535474 21/12/2033			12/10/2025			SINGAPORE		
15			GHOSH MITHUN			CH/COOK			INDIAN			M			10/11/1990			CHOWGACHHA, WEST BENGAL			X3011586 14/02/2034			MUM255935 05/02/2035			12/07/2025			ZHOU SHAN, CHINA		
16			SOLANKI KRANKUMAR LAXMAN			BOSUN			INDIAN			M			14/11/1973			GHOGHLA, DAMAN & DIU			W1990724 09/06/2032			BHT2640 27/10/2034			30/05/2025			TABONEO, INDONESIA		
18			SINGH ABHISHEK			SHIPMAN			INDIAN			M			01/01/1996			AZAMGARH, UTTAR PRADESH			V0436888 14/01/2031			MUM394140 20/08/2029			26/10/2025			ZHANJIANG, CHINA		
19			MOHAN SHAILENDRA			SHIPMAN			INDIAN			M			05/01/1988			SABLI, UTTARAKHAND			I0115744 07/04/2035			MUM208696 05/02/2034			12/10/2025			SINGAPORE		
17			PARAMBIR SINGH			SHIPMAN			INDIAN			M			19/11/1993			ALAWALPUR, PUNJAB			P7687938 30/03/2027			MUM355721 28/12/2028			26/10/2025			ZHANJIANG, CHINA		
20			RAJBHAR ANKIT			SEAMAN-2			INDIAN			M			01/05/2000			GHAZIPUR, UTTAR PRADESH			V0452471 27/01/2031			MUM459645 31/03/2032			26/10/2025			ZHANJIANG, CHINA		
21			LENKA PIYUSH			SEAMAN-2			INDIAN			M			20/05/1999			JUANGA, ODISHA			U3019310 19/04/2031			KOL129865 09/06/2032			12/05/2025			DAFENG, CHINA		
22			NIPANE SHUBHAM KISAN			TRAINEE SEAMAN			INDIAN			M			29/09/1999			SATARA, MAHARASHTRA			S4494084 04/07/2028			MUM363415 30/01/2029			12/10/2025			SINGAPORE		
23			GURDEEP SINGH			DGR			INDIAN			M			09/10/1994			KIRI AFGANA, PUNJAB			AA210646 26/05/2035			MUM268903 29/12/2026			02/09/2025			PARANAGUA, BRAZIL		
24			CHOKKAPALAM NIRMAL			DGR			INDIAN			M			16/06/1989			THANGAMALPURAM, TAMIL NADU			S6984803 25/11/2028			MUM169870 23/09/2029			02/09/2025			PARANAGUA, BRAZIL		
25			WARIS ALI			GS			INDIAN			M			02/12/1998			ALLAHABAD, UTTAR PRADESH			P6730658 01/01/2027			MUM280604 31/08/2027			30/05/2025			TABONEO, INDONESIA		

13 Date and Signature by Master, Authorized Agent or Officer

IMO Convention on Facilitation of International Maritime Traffic,
Form 5
097

Capt. SIDDHARTH DOGRA
MASTER / M.V. PRABHU SUMAT

Chief Officer
M.V. Prabhu Sumat 006

OPS 27 - Pre-Stowage / Final Stowage Plan

T

Vessel Name	MV PRABHU SUMAT	Name of Cargo	SBM / CORN
Load Port (s)	SAN LORENZO / PARANAGUA	Water Density	0.998 / 1.016
Disch Port (s)	PORT KLANG / LUMUT	Departure Draft (s) (in meters)	FWD = 10.47 M AFT = 10.48 M
Date	31/01/2026	Arrival Draft(s) (in meters)	12.90 M 12.90 M
Voyage No.	054	C/P Cargo Stem	67,648.86 MT
Restrictions	10.49M / 13.30 M	C/P Cargo Quantity Range	
		Declared Loadable	67215 MT

	H 7	H 6	H 5	H 4	H 3	H 2	H 1	
Cargo								
SF	54 CF/MT	46 CF/MT	54 CF/MT	46 CF/MT	54 CF/MT	46 CF/MT	54 CF/MT	
Load Port	SAN LORENZO	PARANAGUA	SAN LORENZO	SAN LORENZO	SAN LORENZO	PARANAGUA	SAN LORENZO	
Qty LP	8769.60 MT	10700.00 MT	9137.10 MT	10659.42 MT	9393.93 MT	10700.00 MT	8288.81 MT	
% Full	100	100	100	100	100	100	100	
	SBM	CORN	SBM	CORN	SBM	CORN	SBM	
DISCH. PORT	PORT KLANG	PORT KLANG	PORT KLANG	LUMUT	LUMUT	PORT KLANG	PORT KLANG	

HOLDWISE DISTRIBUTION	
CH NO 1	8288.81
CH NO 2	10700.00
CH NO 3	9393.93
CH NO 4	10659.42
CH NO 5	9137.10
CH NO 6	10700.00
CH NO 7	8769.60
TOTAL	67648.86

1st Load port		2nd Load port		1st Discharge Port		2nd Discharge Port	
DEPARTURE	SAN LORENZO	DEPARTURE	PARANGUA	ARRIVAL	PORT KLANG	ARRIVAL	LUMUT
DISPLACEMENT	64377.86	DISPLACEMENT	83842	DISPLACEMENT	82790	DISPLACEMENT	47927
LIGHTSHIP	13808	LIGHTSHIP	13808	LIGHTSHIP	13808	LIGHTSHIP	13808
VLSFO	602.30	VLSFO	1032.30	VLSFO	235.00	VLSFO	1498.00
LSMGO	207.70	LSMGO	214.80	LSMGO	211.00	LSMGO	210.60
BALLAST	3095.00	BALLAST	699.30	BALLAST	350.00	BALLAST	11822.00
CONSTANT	275	CONSTANT	275	CONSTANT	275	CONSTANT	275
LUB. OIL	0.00	LUB. OIL	0.00	LUB. OIL	0.00	LUB. OIL	0.00
FW	141	FW	164	FW	262	FW	260
HOG/SAG	0	HOG/SAG	0	HOG/SAG	0	HOG/SAG	0
CARGO	46,248.86	CARGO	67,648.86	CARGO	67648.86	CARGO	20053.40
DRAFT FWD	10.47	DRAFT FWD	13.05	DRAFT FWD	12.90	DRAFT FWD	7.79
DRAFT MID	10.44	DRAFT MID	13.05	DRAFT MID	12.90	DRAFT MID	7.79
DRAFT AFT	10.48	DRAFT AFT	13.05	DRAFT AFT	12.90	DRAFT AFT	7.80
DENSITY	0.996	DENSITY	1.016	DENSITY	1.016	DENSITY	1.017
DRAFT RESTRICTION	10.49	DRAFT RESTRICTION	13.30	DRAFT RESTRICTION	13.50	DRAFT RESTRICTION	11.00
BM (%) (at Sea)	54.00%	BM (%) (at Sea)	51.00%	BM (%) (at Sea)	53.0%	BM (%) (at Sea)	76.0%
SF (%) (At Sea)	83.00%	SF (%) (At Sea)	53.00%	SF (%) (At Sea)	63.0%	SF (%) (At Sea)	89.0%

REMARKS (Kindly review /amend/add comments as required)

- a) All Cargo quantities declared are abouts/wog & the Final Quantity of Cargo loaded will depend on the following factors:
Actual SF achieved, DW Density at the Final Draft Survey, Trimming effectiveness of the Loader(s), Prevailing Hog/Sag condition after completion of loading.
- b) This plan is tentative/approximate/all abouts, and may be revised as deemed necessary, at the discretion of the Master, in case of changes in any given information at later stages or as obtained from the local Agents.
- c) All Cargo Holds shall be properly trimmed to the satisfaction of the Master & in accordance with the relevant guidelines of the IMSBC / International Grain Code, using Pay Loaders if necessary prior completion of loading. Time for Trimming Cargo Holds to be included in loading Time.

Chief Officer
VIDYASAGAR MAURYA
Chief Officer (Name and Sign)
CAPT.SIDDHARTH DOGRA
Master (Name and Sign)

OPS 28 - Loading / Unloading Plan

T

Loading Plan Version No:		1		DATE	05.02.2026		VESSEL	MV PRABHU SUMAT		VOYAGE NO.	054	
LOAD PORT		CARGO TO LOAD		Assumed SF of Cargoes	Ballast pumping rate(1P/P)	Dock water density	Max depth available at berth (HW)		MAX Air Draft at Berth		18 M	
PARANAGUA, BRAZIL		CORN		46 CUFT/MT	1100 MT/HR	1.016	13.30 M					
DISCHARGE PORT		LAST CARGO		NO. OF LOADERS	LOADING RATE		Min depth available at berth (LW)		MAX Sailing draft			
PORT KLANG, MALAYSIA		BARLEY		2	24000 MT/DAY		13.10 M		13.00 M			
Hold No	7	6	5	4	3	2	1					
Tonnes	8,769.60MT	10,700MT	9,137.100MT	10,659.42MT	9,393.93MT	10,700MT	8,288.10MT					
Grade	FR CORN	BZ CORN	AR SELL	AR CORN	AR SELL	BZ CORN	AR SELL					
Totals	67,648.15	MT										

Pour No.	CARGO		BALLAST OPERATIONS (Use Abbreviations as mentioned below)	TIME REQUIRED (HRS)	COMMENTS	CALCULATED VALUES DRAUGHT				CALCULATED VALUES			OBSERVED VALUES		
	Hold No.	Tonnes				FWD(M)	AFT(M)	MID (M)	TRIM	AIR DRAUGHT (M)	MAXIMUM (in Port)		DRAUGHT		
											SF %	BM %	FWD	AFT	MID
ARRIVAL CONDITION															
1A	2	5,000	PO NO 1 TSDBWBT (P/S) - F & FPT - (1000)	5		10.21	10.21	10.21	0.00	13.40	84	54			
1B	6	5,000	MT			10.98	11.71	11.34	0.73	12.55	38	23			
2A	2	4,700	PO FPT- (480 MT) STRIPPING	4.7		12.51	12.73	12.62	0.22	11.1	46	27			
2B	6	4,700													
INTERMEDIATE DRAFT SURVEY															
3A	2	1,000		1	COMPLETE CH 2 AND CH 6	12.91	12.92	12.91	0.01	10.7	49	28			
3B	6	1,000													
TOTAL:		21,400	DEPARTURE CONDITION (At Sea Condition)			12.77	12.84	12.80	0.07	10.83	63	52			

Abbreviations :	PI = Pump In GI = Gravitare In F = Full PO = Pump out GO = Gravitare Out E = Empty	Name / Signature and Date		1) NO DEVIATION FROM ABOVE PLAN WITHOUT APPROVAL OF CHIEF MATE 2) Pours to numbered 1A, 1B, 2A, 2B when using two loaders. 3) Bending moments (BM) & Shearing forces (SF) are to be expressed as %age of maximum permitted in port values for intermediate stages, maximum permitted at sea values for the final stage. 4) Every pour in the loading / unloading plan must remain within the allowable limits of Shear Forces & Bending Moments & Tonnage per hold. 5) Where applicable Loading / unloading ops. to be paused to allow for ballasting / deballasting ops, in order to keep actual values within limits 6) Cargo Loadable Subjected to Hog/ Sag Deflection, Stowage Factor Achieved, Effectiveness Of Trimming, Actual SF achieved, DW Density at the Final Draft Survey, Trimming effectiveness of the Loader(s) 7) All Cargo Holds shall be properly trimmed to the satisfaction of the Master & in accordance with the relevant guidelines of IMSBC/ international Grain Code, using Pay Loaders if necessary prior completion of loading. The time for Trimming Cargo Holds to be included in loading Time.
		Signed for terminal		
		Chief Officer		

Chief Officer
M.V. Prabhu Sumat



MV "Prabhu Sumat"		INITIAL SURVEY	FINAL SURVEY
		Inner roads 6.1	Inner roads P1
IMO NO. 9590814 FLAG: Indian BUILD: 2012		31.01.2026 - 10 20 h	03.02.2026 - 15 45 h
DRAUGHT SURVEY CERTIFICATE		0.10 m. waves	0.10 m. waves
PGUA/DS/030/26		Wind force 01	Wind force 01
		Flood tide, < 1knot	Flood tide < 1knot
		Weather: Fine	Weather: Fine
DRAUGHT		INITIAL	FINAL
Forward port		10,1600 m	12,9200 m
Forward starboard		10,2700 m	12,9300 m
Forward mean		10,2150 m	12,9250 m
Stem correction		-0,0029 m	-0,0094 m
Draught forward (corrected to fore perpendicular)		10,2121 m	12,9156 m
Midship port		10,1400 m	13,0700 m
Midship starboard		10,3000 m	13,0900 m
Midship mean		10,2200 m	13,0800 m
Midship correction		-0,0001 m	-0,0003 m
Draught midship (corrected to midship perpendicular)		10,2199 m	13,0797 m
Aft port		10,2200 m	13,0800 m
Aft starboard		10,3100 m	13,0900 m
Aft mean		10,2650 m	13,0850 m
Stern correction		0,0022 m	0,0070 m
Draught after (corrected to after perpendicular)		10,2672 m	13,0920 m
Keel correction		0,0000 m	0,0000 m
Waterplane coefficient correction for hull deflexion		0,0027 m	-0,0114 m
Means of means corrected for deflexion:		10,2276 m	13,0493 m
True trim		BY STERN 0,06 m	BY STERN 0,18 m
Heel (angle & in cm)		S 000 ° 16,00 cm	S 000 ° 2,00 cm
Hull deflexion:		HOGGING 1,98 cm	SAGGING 7,59 cm
DISPLACEMENTS		INITIAL	FINAL
Displacement in salt water		64.757,6 t	84.530,2 t
First trim correction		0,5 t	15,4 t
Second trim correction		0,0 t	0,1 t
Displacement corrected for trim		64.758,1 t	84.545,7 t
Water density		1,01700	1,01750
Displacement corrected for density		64.252,7 t	83.927,1 t
Deductibles (fresh water, oils, etc.)		3.840,5 t	1.978,5 t
Displacement corrected for deductibles		60.412,2 t	81.948,6 t
Light Ship		13.808,4 t	
Calculated constant		46.631,6 t	
Anchor + chain		27,8 t	27,8 t
Total cargo loaded on board as per draught survey			21536,4 t
Loading terminals: CG, .		TPC 68,9 t/cm	TPC 70,8 t/cm
Cargo: Maize in bulk		MTC +0.5 1164,8 t/cm	MTC +0.5 1235,8 t/cm
Paranaguá, Br - Brazil. February 3rd, 2026		MTC -0.5 1118,5 t/cm	MTC -0.5 1222,0 t/cm
Total cargo loaded on board as per shore scales			21.488,470 t
Total cargo loaded on board as per draught survey			21.536,429 t
Surplus		47,959 t	0,22 %

Remarks: 1) Due to huge hull deflexion in sagging on final draft survey, it was applied the waterplane area coefficient correction for the deflexion formula as per UN/ECE/Energy/19/1992. 2) According to the Master/Chief Officer usual constant would amount to 275 t.

Standard Brazil Marine Surveys & Services Ltda.
José Antonio Machado Gomes Pereira / Haroldo Fernandes Alves Junior
Licensed Marine Officer / Marine Surveyor / 375460MM

Master/Ch.Off: 21.522.500 t 34 030 t 0 16 %
Customs: 21.567.994 t 79 524 t 0 37 %
Shippers: 21.520.069 t 31 599 t 0 15 %
Charterers: 21519 959 31 489 0 15 %
Owners P&I: 21.510.079 t 21 309 t 0 10 %

Master/Ch.Off:
Chief Officer
M.V. Prabhu Sumat

	Nº		REV.
	TÍTULO: Comprovante de Fornecimento a Navio - CFN (Bunker Delivery Note - BDN)		EXHA
Petróleo Brasileiro S.A. Av. Henrique Valadares - 28 - Torre A - Rio de Janeiro - RJ - Brasil CEP: 20.231-030 Tel: (+ 55 21) 2166-7393 Fax: (+ 55 21) 2166-9221 E-mail: bunker@petrobras.com.br			
Preencher com letras de forma - sem rasuras (Fill in with block letters - without remarks)			
Nº do CFN (BDN no): 10411/2026	Nome do Navio (Ship's name): PRABHU SUMAT	Nº IMO do Navio (Ship's IMO no.): 9590814	
Cliente (Customer): LOUIS DREYFUS COMPANY SUISSE SA.	Bandeira (Flag): INDIA		
Nº do lacre da amostra do navio (Ship's sample seal no.): 0072446	Nº do lacre da amostra da PETROBRAS (PETROBRAS sample seal no.): 0072444	Nº do lacre da amostra da MARPOL (MARPOL's sample seal no.): 0072442	
Local de fornecimento (Supply area): AZ 14	Porto (Port): PARANAGUÁ - PR	Órgão (Origin): TP/DDT/DTSSPCO/SUL/PRSC/TEPAR	
Nº do anexo único/processo (Process No.): 1VKS1334 BKR01		Produto (Grade): VLSFO 0,5% S	
Quantidade fornecida (Delivered quantity) (x xxx,yyy)			
Volume ambiente (Observed volume): 648,580 M³	Volume a 20 °C (Volume at 20 °C): 640,479 M³	Quantidade (Quantity): 600,065 M³	
Densidade a 20 °C (Specific gravity at 20 °C): 0,9369	Densidade a 15 °C (Specific gravity at 15 °C): 0,9402	Viscosidade cinemática (Kinematic viscosity): 31,91 cSt at 50 °C	Ponto de fulgor (Flash point): 100,0 °C
		Teor de enxofre (Sulfur content) (x,yy): 0,43 % m/m	
Operação (Operation)			
Entrega por (Delivery by): OMS XVIII	Início (Start): Data (Date) (dd/mm/yyyy): 03/02/2026 Hora (Time): 00:15	Término (End): Data (Date) (dd/mm/yyyy): 03/02/2026 Hora (Time): 03:00	
Nome da barcaça (Barge name):	Duto (Pipeline):	Caminhão (Truck):	
Atenção: As reclamações somente serão aceitas quando recebidas dentro de 21 dias corridos da data da entrega. (Attention: The claims shall only be accepted if received within 21 days from delivery date). Foi emitida carta protesto (Was a Letter of protest issued)? Sim (Yes) X Não (No)			
O bunker aqui fornecido atende aos regulamentos 14 (1) e 18 (3) da Marpol 73/78 Anexo VI (The bunker herein supplied is in conformity with regulations 14 (1) and 18 (3) of Marpol 73/78 Annex VI)			
Nomes em letras de forma, Assinaturas e Carimbos (Names in block letters, Signatures and Stamps)			
Representante do navio (Ship's representative)		Representante da PETROBRAS (PETROBRAS representative)	
 		 Juliano Gonçalves NAVE MESTRA Serviços de Navegação Ltda. MNC	
ANEXO CHAMADO DE SEU DOCUMENTO SÃO PROPRIEDADE DA PETROBRAS. NÃO EXCEPÇÃO DA AUTENTICAÇÃO PARA EM SUA PRÓPRIA FORMULÁRIO PERTENCENTE A PETROBRAS 11052 - REV. 04-09-2014 (310)			

STOWAGE PLAN

MV "PRABHU SUMAT"

Loading Port PARANAGUÁ / BRAZIL


Date...: FEBRUARY 03RD, 2026.

Discharging Port..: PORT KLANG E LUMUT

Cargo 21.488,470 MTONS OF BRAZILIAN CORN, IN BULK.

Average Stowage Factor: 45,94

	Hold 7	Hold 6	Hold 5	Hold 4	Hold 3	Hold 2	Hold 1	
		FULL				FULL		"PRABHU SUMAT"
	CARGO IN TRANSIT	10.730,335	CARGO IN TRANSIT	CARGO IN TRANSIT	CARGO IN TRANSIT	10.758,135	CARGO IN TRANSIT	
		M/Tons				M/Tons		
		CORN				CORN		
Cubic Capacity	0	494.000	0	0	0	493.258	0	
Stowage Factor	0,00	46,04	0,00	0,00	0,00	45,85	0,00	


Master
MV "PRABHU SUMAT"

Master or Chief Officer
MV "PRABHU SUMAT"

TIBAGI SERVIÇOS MARÍTIMOS LTDA.
PORT OPERATORS
SINCE 1961

Tibagi Shipping agents & Port Operators

REMARK: Weight, measure, quality, quantity, condition, contents and value unknown.

PGUA/DS/030/26

NAVIO:	Prabhu Sumat
AGÊNCIA:	ALPHAMAR AGÊNCIA MARITIMA LTDA
OPERADOR:	TIBAGI SERVIÇOS MARÍTIMOS LTDA.
DATA EMBARQUE:	03.02.2026
PESO TERRA:	21,488.470
PESO BORDO:	21,536.429
VARIAÇÃO:	47.959
PERCENTUAL:	0.22%
Entrar na estatística	Sim

PORÃO	1	2	3	4	5	6	7	TOTAL
PRODUTO	Cargo in transit	Maize	Cargo in transit	Cargo in transit	Cargo in transit	Maize	Cargo in transit	
AGTL								0.000
ALTP								0.000
BTG 01								0.000
BTG H								0.000
BTG V								0.000
CARGILL		10,758.135				10,730.335		21,488.470
CIMBESSUL								0.000
COAMO								0.000
COTRIGUAÇU								0.000
INTERALLI								0.000
ROCHA								0.000
TOTAL	0.000	10,758.135	0.000	0.000	0.000	10,730.335	0.000	21,488.470
CUBAGEM	446,508	493,258	494,007	493,223	492,993	494,000	468,693	
FATOR DE ESTIVA		45.85				46.04		
CONDIÇÃO PORÃO	Cargo in transit	FULL	Cargo in transit	Cargo in transit	Cargo in transit	FULL	Cargo in transit	

Observações: