

| MV "KANAGI RIVER"                                           | INITIAL SURVEY       |                   | FINAL SURVEY         |                   |
|-------------------------------------------------------------|----------------------|-------------------|----------------------|-------------------|
|                                                             | Wharf 1              |                   | Inner roads 6.1      |                   |
|                                                             | 07.03.2026 - 12:48 h |                   | 16.03.2026 - 15:38 h |                   |
| IMO NO. 9972036    FLAG: Panamanian    BUILD: 2024          | 0,15 m. waves        |                   | 0,20 m. waves        |                   |
| <b>DRAUGHT SURVEY CERTIFICATE</b>                           | Wind force 01        |                   | Wind force 02        |                   |
| ANT/DS/069/26                                               | Flood tide, 1knot    |                   | No tide flow         |                   |
|                                                             | Weather: Sunny       |                   | Weather: Sunny       |                   |
| DRAUGHT                                                     | INITIAL              |                   | FINAL                |                   |
| Forward port                                                | 5,3000 m             |                   | 7,7500 m             |                   |
| Forward starboard                                           | 5,3200 m             |                   | 7,8500 m             |                   |
| Forward mean                                                | 5,3100 m             |                   | 7,8000 m             |                   |
| Stern correction                                            | -0,0153 m            |                   | -0,0026 m            |                   |
| <b>Draught forward (corrected to fore perpendicular)</b>    | <b>5,2947 m</b>      |                   | <b>7,7974 m</b>      |                   |
| Midship port                                                | 5,6700 m             |                   | 7,7800 m             |                   |
| Midship starboard                                           | 5,7600 m             |                   | 8,1800 m             |                   |
| Midship mean                                                | 5,7150 m             |                   | 7,9800 m             |                   |
| Midship correction                                          | 0,0000 m             |                   | 0,0000 m             |                   |
| <b>Draught midship (corrected to midship perpendicular)</b> | <b>5,7150 m</b>      |                   | <b>7,9800 m</b>      |                   |
| Aft port                                                    | 6,1600 m             |                   | 7,8800 m             |                   |
| Aft starboard                                               | 6,1800 m             |                   | 8,0100 m             |                   |
| Aft mean                                                    | 6,1700 m             |                   | 7,9450 m             |                   |
| Stern correction                                            | 0,0447 m             |                   | 0,0075 m             |                   |
| <b>Draught after (corrected to after perpendicular)</b>     | <b>6,2147 m</b>      |                   | <b>7,9525 m</b>      |                   |
| Kell correction                                             | 0,0000 m             |                   | 0,0000 m             |                   |
| Waterplane coefficient correction for hull deflexion        | 0,0031 m             |                   | -0,0099 m            |                   |
| <b>Means of means corrected for deflexion:</b>              | <b>5,7280 m</b>      |                   | <b>7,9438 m</b>      |                   |
| <b>True trim</b>                                            | <b>BY STERN</b>      | <b>0,92 m</b>     | <b>BY STERN</b>      | <b>0,16 m</b>     |
| <b>Heel (angle &amp; in cm)</b>                             | <b>S 000 °</b>       | <b>9,00 cm</b>    | <b>S 001 °</b>       | <b>40,00 cm</b>   |
| <b>Hull deflexion:</b>                                      | <b>HOGGING</b>       | <b>3,97 cm</b>    | <b>SAGGING</b>       | <b>10,51 cm</b>   |
| DISPLACEMENTS                                               | INITIAL              |                   | FINAL                |                   |
| Displacement in salt water                                  | 24.373,2 t           |                   | 34.629,4 t           |                   |
| First trim correction                                       | -82,5 t              |                   | 2,8 t                |                   |
| Second trim correction                                      | 3,9 t                |                   | 0,2 t                |                   |
| Displacement corrected for trim                             | 24.294,5 t           |                   | 34.632,4 t           |                   |
| Water density                                               | 1,00600              |                   | 1,01400              |                   |
| Displacement corrected for density                          | 23.844,2 t           |                   | 34.260,7 t           |                   |
| Deductibles (fresh water, oils, etc.)                       | 15.053,0 t           |                   | 1.570,1 t            |                   |
| Displacement corrected for deductibles                      | 8.791,1 t            |                   | 32.690,6 t           |                   |
| Light Ship                                                  | 8.576,2 t            |                   |                      |                   |
| Calculated constant                                         | 215,0 t              |                   |                      |                   |
| Anchor + chain                                              | 0,0 t                |                   | 17,9 t               |                   |
| <b>Total cargo loaded on board as per draught survey</b>    |                      |                   | <b>23917,4 t</b>     |                   |
| <b>Loading terminals: TPPF, .</b>                           | <b>TPC</b>           | <b>45,3 t/cm</b>  | <b>TPC</b>           | <b>47,1 t/cm</b>  |
| <b>Cargo: Wheat in bulk</b>                                 | <b>MTC +0.5</b>      | <b>478,4 t/cm</b> | <b>MTC +0.5</b>      | <b>538,6 t/cm</b> |
| <b>Antonina, PR - Brazil. March 16th, 2026</b>              | <b>MTC -0.5</b>      | <b>462,1 t/cm</b> | <b>MTC -0.5</b>      | <b>506,8 t/cm</b> |
| <b>Total cargo loaded on board as per shore scales</b>      |                      |                   | <b>23.910,000 t</b>  |                   |
| <b>Total cargo loaded on board as per draught survey</b>    |                      |                   | <b>23.917,382 t</b>  |                   |
| <b>Surplus</b>                                              | <b>7,382 t</b>       |                   | <b>0,03 %</b>        |                   |

Remarks: 1) Due to huge hull deflexion in sagging on final draft survey, it was applied the waterplane area coefficient correction for the deflexion formula as per UN/ECE/Energy/19/1992. 2) According to the Master/Chief Officer usual constant would amount to 211 t.

Standard Brazil - Marine Surveys & Services Ltda.  
 Licensed Marine Officer  
 José Antônio Machado Gomes Pereira / Igor do Carmo C. Pinotti  
 License: 375.460 MM  
 Licensed Marine Officer / 375460MM  
 CMB: PR 84558

Master/Ch.Off: 23.913,000 t    3,000 t    0,01 %

Master/Ch.Off:

5

M.V. "KANAGI RIVER"  
 SEIUN SHIPPING S.A.  
 Panama

www.standardbrazil.com.br

