

MV "Kerkyra"

IMO NO. 9607162 FLAG: Liberian BUILD: 2012

DRAUGHT SURVEY CERTIFICATE

PGUA/DS/085/26

	INITIAL SURVEY	FINAL SURVEY
--	----------------	--------------

	Wharf 214	Inner roads P1
--	-----------	----------------

	18.03.2026 - 16:25 h	21.03.2026 - 14:30 h
--	----------------------	----------------------

	0.20 m. waves	0.30 m. waves
--	---------------	---------------

	Wind force 01	Wind force 03
--	---------------	---------------

	Ebb tide, < 1 knot	No tide flow
--	--------------------	--------------

	Weather: Cloudy	Weather: Fine
--	-----------------	---------------

	INITIAL	FINAL
--	---------	-------

DRAUGHT		
---------	--	--

Forward port	5.4200 m	11.9500 m
--------------	----------	-----------

Forward starboard	5.4700 m	11.9300 m
-------------------	----------	-----------

Forward mean	5.4450 m	11.9400 m
--------------	----------	-----------

Stem correction	-0.0160 m	0.0010 m
-----------------	-----------	----------

Draught forward (corrected to fore perpendicular)	5.4290 m	11.9410 m
---	----------	-----------

Midship port	6.0100 m	11.9500 m
--------------	----------	-----------

Midship starboard	6.1000 m	11.8600 m
-------------------	----------	-----------

Midship mean	6.0550 m	11.9050 m
--------------	----------	-----------

Midship correction	-0.0071 m	0.0005 m
--------------------	-----------	----------

Draught midship (corrected to midship perpendicular)	6.0479 m	11.9055 m
--	----------	-----------

Aft port	6.8400 m	11.8800 m
----------	----------	-----------

Aft starboard	6.8400 m	11.8200 m
---------------	----------	-----------

Aft mean	6.8400 m	11.8500 m
----------	----------	-----------

Stern correction	0.0659 m	-0.0042 m
------------------	----------	-----------

Draught after (corrected to after perpendicular)	6.9059 m	11.8458 m
--	----------	-----------

Kell correction	0.0000 m	0.0000 m
-----------------	----------	----------

Waterplane coefficient correction for hull deflexion	0.0129 m	-0.0017 m
--	----------	-----------

Means of means corrected for deflexion:	6.0907 m	11.9007 m
---	----------	-----------

True trim	BY STERN 1.48 m	BY HEAD -0.10 m
-----------	-----------------	-----------------

Heel (angle & in cm)	S 0.16 ° 9.00 cm	P 0.16 ° 9.00 cm
----------------------	------------------	------------------

Hull deflexion:	HOGGING 11.96 cm	SAGGING 1.21 cm
-----------------	------------------	-----------------

	INITIAL	FINAL
--	---------	-------

DISPLACEMENTS		
---------------	--	--

Displacement in salt water	37,218.9 t	76,293.7 t
----------------------------	------------	------------

First trim correction	-394.0 t	0.1 t
-----------------------	----------	-------

Second trim correction	19.7 t	0.0 t
------------------------	--------	-------

Displacement corrected for trim	36,844.6 t	76,293.8 t
---------------------------------	------------	------------

Water density	1.01550	1.01450
---------------	---------	---------

Displacement corrected for density	36,503.1 t	75,512.3 t
------------------------------------	------------	------------

Deductibles (fresh water, oils, etc.)	22,510.8 t	2,125.7 t
---------------------------------------	------------	-----------

Displacement corrected for deductibles	13,992.3 t	73,386.6 t
--	------------	------------

Light Ship	13,639.7 t	
------------	------------	--

Calculated constant	352.6 t	
---------------------	---------	--

Anchor + chain	0.0 t	27.8 t
----------------	-------	--------

Total cargo loaded on board as per draught survey		59,422.0 t
---	--	------------

	TPC	64.3 t/cm	TPC	69.6 t/cm
--	-----	-----------	-----	-----------

Loading terminals: CÔ, RO, .	MTC +0.5	956.8 t/cm	MTC +0.5	1184.5 t/cm
------------------------------	----------	------------	----------	-------------

Cargo: Soybean meal in bulk	MTC -0.5	916.7 t/cm	MTC -0.5	1164.7 t/cm
-----------------------------	----------	------------	----------	-------------

Paranaguá, Br - Brazil. March 21st, 2026				
--	--	--	--	--

Total cargo loaded on board as per shore scales				59,421.971 t
---	--	--	--	--------------

Total cargo loaded on board as per draught survey				59,422.025 t
---	--	--	--	--------------


Surplus		0.054 t		0.00 %
---------	--	---------	--	--------

Remarks: 1) Due to huge hull deflexion in hogging on initial draft survey, it was applied the waterplane area coefficient correction for the deflexion formula as per UN/ECE/Energy/19/1992. 2) According to the Master/Chief Officer usual constant would amount to 350 t.				
---	--	--	--	--

Standard Brazil Marine Surveys & Services Ltda.	Master/Ch Off.	59,424.970 t	2.999 t	0.01 %
---	----------------	--------------	---------	--------

José Antonio Machado Gomes Pereira / Thiago Henrique Barbosa Verhagen	Charterers.	59,448.291 t	26.320 t	0.04 %
---	-------------	--------------	----------	--------

Licensed Marine Officer / Marine Surveyor / 375460MM	Owners.	59,425.987 t	4.016 t	0.01 %
--	---------	--------------	---------	--------



Master/Ch Off.

www.standardbrazil.com.br