

|                                                         |  | INITIAL SURVEY       |            | FINAL SURVEY         |             |
|---------------------------------------------------------|--|----------------------|------------|----------------------|-------------|
| M/V "Wen De"                                            |  | Inner roads 8.3      |            | Wharf 212            |             |
|                                                         |  | 02.04.2026 - 09:05 h |            | 05.04.2026 - 06:15 h |             |
|                                                         |  | 0,10 m. waves        |            | 0,10 m. waves        |             |
| IMO NO. 9642772      FLAG: Hongkongese    BUILD: 2013   |  | Wind force 01        |            | Wind force 01        |             |
| DRAUGHT SURVEY CERTIFICATE                              |  | Ebb tide, < 1knot    |            | Ebb tide, >1knot     |             |
| PGUA/DS/106/26                                          |  | Weather: Fine        |            | Weather: Fine        |             |
| DRAUGHT                                                 |  | INITIAL              |            | FINAL                |             |
| Forward port                                            |  | 4,5800 m             |            | 13,1400 m            |             |
| Forward starboard                                       |  | 4,7200 m             |            | 13,1500 m            |             |
| Forward mean                                            |  | 4,6500 m             |            | 13,1450 m            |             |
| Stem correction                                         |  | -0,1737 m            |            | -0,0204 m            |             |
| Draught forward (corrected to fore perpendicular)       |  | 4,4763 m             |            | 13,1246 m            |             |
| Midship port                                            |  | 5,7200 m             |            | 13,2700 m            |             |
| Midship starboard                                       |  | 5,9200 m             |            | 13,2800 m            |             |
| Midship mean                                            |  | 5,8200 m             |            | 13,2750 m            |             |
| Midship correction                                      |  | -0,0427 m            |            | -0,0188 m            |             |
| Draught midship (corrected to midship perpendicular)    |  | 5,7773 m             |            | 13,2562 m            |             |
| Aft port                                                |  | 7,1300 m             |            | 13,1700 m            |             |
| Aft starboard                                           |  | 7,1200 m             |            | 13,1800 m            |             |
| Aft mean                                                |  | 7,1250 m             |            | 13,1750 m            |             |
| Stern correction                                        |  | 0,0889 m             |            | -0,0170 m            |             |
| Draught after (corrected to after perpendicular)        |  | 7,2139 m             |            | 13,1580 m            |             |
| Kell correction                                         |  | 0,0185 m             |            | 0,0185 m             |             |
| Means of means corrected:                               |  | 5,7943 m             |            | 13,2275 m            |             |
| True trim                                               |  | BY STERN             | 2,74 m     | BY STERN             | 0,03 m      |
| Heel (angle & in cm)                                    |  | S 000 °              | 20,00 cm   | S 000 °              | 1,00 cm     |
| Hull deflexion:                                         |  | HOGGING              | 6,78 cm    | SAGGING              | 11,49 cm    |
| DISPLACEMENTS                                           |  | INITIAL              |            | FINAL                |             |
| Displacement in salt water                              |  | 35.672,6 t           |            | 86.721,2 t           |             |
| First trim correction                                   |  | -433,5 t             |            | 5,0 t                |             |
| Second trim correction                                  |  | 52,0 t               |            | 0,0 t                |             |
| Displacement corrected for trim                         |  | 35.291,1 t           |            | 86.726,2 t           |             |
| Water density                                           |  | 1,01700              |            | 1,01700              |             |
| Displacement corrected for density                      |  | 35.015,7 t           |            | 86.049,3 t           |             |
| Deductibles (fresh water, oils, etc.)                   |  | 21.288,2 t           |            | 2.201,2 t            |             |
| Displacement corrected for deductibles                  |  | 13.727,5 t           |            | 83.848,1 t           |             |
| Light Ship                                              |  | 13.447,3 t           |            |                      |             |
| Calculated constant                                     |  | 308,0 t              |            |                      |             |
| Anchor + chain                                          |  | 27,8 t               |            | 0,0 t                |             |
| Total cargo loaded on board as per draught survey       |  |                      |            | 70092,9 t            |             |
| Loading terminals: AG, CG, CB, CT, ALTP, RO, BTG 2 V, . |  | TPC                  | 65,1 t/cm  | TPC                  | 71,9 t/cm   |
| Cargo: Soybeans in bulk                                 |  | MTC +0.5             | 961,2 t*cm | MTC +0.5             | 1277,7 t*cm |
| Paranaguá, Br - Brazil. April 5th, 2026                 |  | MTC -0.5             | 929,9 t*cm | MTC -0.5             | 1261,2 t*cm |
| Total cargo loaded on board as per shore scales         |  |                      |            | 70.069,130 t         |             |
| Total cargo loaded on board as per draught survey       |  |                      |            | 70.092,862 t         |             |
| Surplus                                                 |  |                      |            | 23,732 t      0,03 % |             |

Standard Brazil - Marine Surveys & Services Ltda.

Jose Antonio Machado Gomes Pereira / Haroldo Fernandes Alves Junior

Licensed Marine Officer / Marine Surveyor / 375460MM

Master/Ch.Off: 70.044,260 t

Customs: 70.136,372 t

Consignees: 70.106,301 t

-24,870 t

67,242 t

37,171 t

-0,04 %

0,10 %

0,05 %

www.standardbrazil.com.br