

M/V "Builder"	INITIAL SURVEY		FINAL SURVEY	
	Inner roads 9.2		Inner roads P.1	
	20.04.2026 - 08:20 h		08.04.2026 - 09:45 h	
	0,10 m. waves		0,15 m. waves	
IMO NO. 9589255 FLAG: Liberian BUILD: 2012	Wind force 01		Wind force 01	
DRAUGHT SURVEY CERTIFICATE	Ebb tide, 1 knot		Flood tide, >1knot	
PGUA/DS/105/26	Weather: Fine		Weather: Sunny	
	INITIAL		FINAL	
DRAUGHT	4,8700 m		11,6900 m	
Forward port	4,8200 m		11,7000 m	
Forward starboard	4,8450 m		11,6950 m	
Forward mean	-0,1141 m		-0,0331 m	
Stem correction	4,7309 m		11,6619 m	
Draught forward (corrected to fore perpendicular)	6,2100 m		11,9400 m	
Midship port	6,1600 m		11,9600 m	
Midship starboard	6,1850 m		11,9500 m	
Midship mean	-0,0477 m		-0,0239 m	
Midship correction	6,1373 m		11,9261 m	
Draught midship (corrected to midship perpendicular)	7,6300 m		12,0700 m	
Aft port	7,6000 m		12,0900 m	
Aft starboard	7,6150 m		12,0800 m	
Aft mean	0,1581 m		0,0047 m	
Stern correction	7,7731 m		12,0847 m	
Draught after (corrected to after perpendicular)	0,0200 m		0,0200 m	
Kell correction	6,1660 m		11,9129 m	
Means of means corrected:				
True trim	BY STERN	3,04 m	BY STERN	0,42 m
Heel (angle & in cm)	P 000 °	5,00 cm	S 000 °	2,00 cm
Hull deflexion:	HOGGING	11,47 cm	SAGGING	5,28 cm
	INITIAL		FINAL	
DISPLACEMENTS	37.647,1 t		76.918,6 t	
Displacement in salt water	-418,4 t		47,6 t	
First trim correction	92,5 t		1,0 t	
Second trim correction	37.321,3 t		76.967,2 t	
Displacement corrected for trim	1,01750		1,01600	
Water density	37.048,2 t		76.291,4 t	
Displacement corrected for density	22.644,6 t		2.569,9 t	
Deductibles (fresh water, oils, etc.)	14.403,6 t		73.721,6 t	
Displacement corrected for deductibles	13.853,3 t			
Light Ship	580,9 t		30,6 t	
Calculated constant	30,6 t			
Anchor + chain			59318,0 t	
Total cargo loaded on board as per draught survey				
Loading terminals: CG, BTG 01, CT, IT, RO, .	TPC	65,5 t/cm	TPC	71,0 t/cm
Cargo: Soybean meal pellets in bulk	MTC +0.5	986,0 t*cm	MTC +0.5	1236,0 t*cm
Paranaguá, Br - Brazil. April 8th, 2026	MTC -0.5	941,0 t*cm	MTC -0.5	1210,0 t*cm
Total cargo loaded on board as per shore scales			59.213,140 t	
Total cargo loaded on board as per draught survey			59.317,979 t	
Surplus	104,839 t		0,18 %	

Standard Brazil Marine Surveys & Services Ltda.

José Antonio Machado Gomes Pereira / Thiago Henrique Barbosa Verhagen

Licensed Marine Surveyor / 375460MM

Master/Ch.Off: 59.297,637 t 84,497 t 0,14 %

Chief Officer
M/V BUILDER

Master/Ch.Off: