

MV "Shandong Xin You"

IMO NO. 1026518 FLAG: Hongkonger BUILD: 2024

DRAUGHT SURVEY CERTIFICATE

PGUA/DS/111/26

	INITIAL SURVEY		FINAL SURVEY	
	Inner roads 9.2		Wharf 212	
	08.04.2026 - 09:55 h		11.04.2026 - 18:05 h	
	0.20 m. waves		0.10 m. waves	
	Wind force 02		Wind force 01	
	No tide flow		Flood tide, < 1knot	
	Weather: Overcast		Weather: Overcast	
	INITIAL		FINAL	
DRAUGHT	4.5600 m		13.1200 m	
Forward port	4.8100 m		13.1100 m	
Forward starboard	4.6850 m		13.1150 m	
Forward mean	-0.1381 m		-0.0205 m	
Stem correction	4.5469 m		13.0945 m	
Draught forward (corrected to fore perpendicular)	5.7100 m		13.3100 m	
Midship port	6.1450 m		13.2900 m	
Midship starboard	5.9275 m		13.3000 m	
Midship mean	-0.0344 m		-0.0175 m	
Midship correction	5.8931 m		13.2825 m	
Draught midship (corrected to midship perpendicular)	7.4500 m		13.2000 m	
Aft port	7.4500 m		13.1800 m	
Aft starboard	7.4500 m		13.1900 m	
Aft mean	0.0023 m		-0.0125 m	
Stern correction	7.4523 m		13.1775 m	
Draught after (corrected to after perpendicular)	0.0170 m		0.0170 m	
Kell correction	0.0112 m		-0.0215 m	
Waterplane coefficient correction for hull deflexion	5.9309 m		13.2244 m	
Means of means corrected for deflexion:				
True trim	BY STERN	2.91 m	BY STERN	0.08 m
Heel (angle & in cm)	S 0.77 °	43.50 cm	P 0.04 °	2.00 cm
Hull deflexion:	HOGGING	10.65 cm	SAGGING	14.65 cm
	INITIAL		FINAL	
DISPLACEMENTS	36,271.9 t		86,374.0 t	
Displacement in salt water	-436.3 t		9.9 t	
First trim correction	82.2 t		0.0 t	
Second trim correction	35,917.8 t		86,384.0 t	
Displacement corrected for trim	1.01650		1.01700	
Water density	35,619.9 t		85,709.8 t	
Displacement corrected for density	21,882.8 t		1,913.6 t	
Deductibles (fresh water, oils, etc.)	13,737.1 t		83,796.1 t	
Displacement corrected for deductibles	13,308.0 t			
Light Ship	458.5 t			
Calculated constant	29.4 t		0.0 t	
Anchor + chain			70029.6 t	
Total cargo loaded on board as per draught survey				
Loading terminals: AG, CT, IT, AL, RO, .	TPC	65.0 t/cm	TPC	71.1 t/cm
Cargo: Soybeans in bulk	MTC +0.5	959.7 t*cm	MTC +0.5	1234.2 t*cm
Paranagua, Br - Brazil. April 11th, 2026	MTC -0.5	915.8 t*cm	MTC -0.5	1225.4 t*cm
Total cargo loaded on board as per shore scales			70,076.435 t	
Total cargo loaded on board as per draught survey			70,029.599 t	
Shortage	-46.836 t		-0.07 %	

Remarks: 1) Due to huge hull deflexion in hogging on initial draft survey and sagging on final draft survey, it was applied the waterplane area coefficient correction for the deflexion formula as per UN/ECE/Energy/19/1992. 2) According to the Master/Chief Officer usual constant would amount to 350 t.

Standard Brazil Marine Surveys & Services Ltda.
José Antonio Machado Gomes Pereira / Haroldo Fernandes Alves Junior
Licensed Marine Officer / Marine Surveyor / 375460MM

Master/Ch.Off: 70,030.330 t -46.105 t -0.07 %

Owners P&I: 70,031.533 t -44.902 t -0.06 %

Master/Ch.Off:

www.standardbrazil.com.br