

PGUA/DS/127/26

MV "Wei Lun Ju Long"	INITIAL SURVEY		FINAL SURVEY	
	Inner roads 8.2		Wharf 212	
	22.04.2026 - 08:40 h		25/042026 - 12:45 h	
	0.15 m. waves		0.20 m. waves	
IMO NO. 9591430 FLAG: Chinese BUILD: 2012	Wind force 01		Wind force 01	
DRAUGHT SURVEY CERTIFICATE	No tide flow		Ebb tide, 1knot	
PGUA/DS/127/26	Weather: Fine		Weather: Fine	
DRAUGHT	INITIAL		FINAL	
Forward port	4.5900 m		11.9700 m	
Forward starboard	4.5500 m		11.9800 m	
Forward mean	4.5700 m		11.9750 m	
Stem correction	-0.1015 m		-0.0176 m	
Draught forward (corrected to fore perpendicular)	4.4685 m		11.9574 m	
Midship port	5.9600 m		12.2200 m	
Midship starboard	5.9100 m		12.2300 m	
Midship mean	5.9350 m		12.2250 m	
Midship correction	-0.0124 m		-0.0021 m	
Draught midship (corrected to midship perpendicular)	5.9226 m		12.2229 m	
Aft port	7.3900 m		12.4600 m	
Aft starboard	7.3900 m		12.4700 m	
Aft mean	7.3900 m		12.4650 m	
Stern correction	0.1600 m		0.0278 m	
Draught after (corrected to after perpendicular)	7.5500 m		12.4928 m	
Kell correction	0.0000 m		0.0000 m	
Waterplane coefficient correction for hull deflexion	0.0088 m		0.0003 m	
Means of means corrected for deflexion:	5.9531 m		12.2238 m	
True trim	BY STERN	3.08 m	BY STERN	0.54 m
Heel (angle & in cm)	P 0.09 °	5.00 cm	S 0.02 °	1.00 cm
Hull deflexion:	HOGGING	8.66 cm	HOGGING	0.22 cm
DISPLACEMENTS	INITIAL		FINAL	
Displacement in salt water	34,682.3 t		76,405.6 t	
First trim correction	-637.8 t		50.4 t	
Second trim correction	90.3 t		1.9 t	
Displacement corrected for trim	34,134.7 t		76,457.9 t	
Water density	1.01900		1.01750	
Displacement corrected for density	33,934.9 t		75,898.5 t	
Deductibles (fresh water, oils, etc.)	19,278.6 t		2,190.3 t	
Displacement corrected for deductibles	14,656.3 t		73,708.2 t	
Light Ship	13,867.0 t			
Calculated constant	819.9 t			
Anchor + chain	30.6 t		0.0 t	
Total cargo loaded on board as per draught survey			59021.3 t	
Loading terminals: CG, B1, CT, IT, RO, .	TPC	63.4 t/cm	TPC	69.3 t/cm
Cargo: Soybean meal in bulk	MTC +0.5	918.5 t*cm	MTC +0.5	1176.3 t*cm
#VALOR!	MTC -0.5	876.3 t*cm	MTC -0.5	1147.3 t*cm
Total cargo loaded on board as per shore scales			59,198.275 t	
Total cargo loaded on board as per draught survey			59,021.343 t	
Shortage	-176.932 t		-0.30 %	

Remarks: 1) Due to huge hull deflexion in hogging on initial draft survey, it was applied the waterplane area coefficient correction for the deflexion formula as per UN/ECE/Energy/19/1992. 2) According to the Master/Chief Officer usual constant would amount to 800 t.

Standard Brazil Marine Surveys & Services Ltda.

José Antonio Machado Gomes Pereira / Haroldo Fernandes Alves Junior

Licensed Marine Officer / Marine Surveyor / 375460MM

Master/Ch.Off:	59,018.000 t	-180.275 t	-0.30 %
Customs:	59,017.680 t	-180.595 t	-0.31 %
Charterers:	59,024.492 t	-173.783 t	-0.29 %
Consignees:	59,017.172 t	-181.103 t	-0.31 %

Master/Ch.Off: CHIEF OFFICER

www.standardbrazil.com.br