

MV "PACIFIC CELERITY"	INITIAL SURVEY		FINAL SURVEY	
	Inner roads 7.2		Wharf 213	
IMO NO. 1047536 FLAG: Hong Konger BUILD: 2025	04.05.2026 - 09:30 h		07.05.2026 - 12:40 h	
DRAUGHT SURVEY CERTIFICATE	0,10 m. waves		0,10 m. waves	
PGUA/DS/141/26	Wind force 01		Wind force 01	
	Ebb tide, < 1 knot		Flood tide, < 1 knot	
	Weather: Cloudy		Weather: Fine	
DRAUGHT	INITIAL		FINAL	
Forward port	5,0400 m		13,1000 m	
Forward starboard	4,9300 m		13,1200 m	
Forward mean	4,9850 m		13,1100 m	
Stem correction	-0,1311 m		-0,0170 m	
Draught forward (corrected to fore perpendicular)	4,8539 m		13,0930 m	
Midship port	6,2200 m		13,1300 m	
Midship starboard	6,0400 m		13,1700 m	
Midship mean	6,1300 m		13,1500 m	
Midship correction	-0,0334 m		-0,0170 m	
Draught midship (corrected to midship perpendicular)	6,0966 m		13,1330 m	
Aft port	7,4800 m		13,0900 m	
Aft starboard	7,3600 m		13,1300 m	
Aft mean	7,4200 m		13,1100 m	
Stern correction	0,1719 m		-0,0170 m	
Draught after (corrected to after perpendicular)	7,5919 m		13,0930 m	
Kell correction	0,0170 m		0,0170 m	
Waterplane coefficient correction for hull deflexion	0,0135 m		-0,0059 m	
Means of means corrected for deflexion:	6,1417 m		13,1171 m	
True trim	BY STERN	2,74 m	BY HEAD	0,00 m
Heel (angle & in cm)	P 000 °	18,00 cm	S 000 °	4,00 cm
Hull deflexion:	HOGGING	12,63 cm	SAGGING	4,00 cm
DISPLACEMENTS	INITIAL		FINAL	
Displacement in salt water	37.643,1 t		85.611,5 t	
First trim correction	-391,4 t		0,0 t	
Second trim correction	75,1 t		0,0 t	
Displacement corrected for trim	37.326,9 t		85.611,5 t	
Water density	1,01950		1,01900	
Displacement corrected for density	37.126,6 t		85.110,4 t	
Deductibles (fresh water, oils, etc.)	23.314,7 t		1.698,7 t	
Displacement corrected for deductibles	13.811,9 t		83.411,7 t	
Light Ship	13.590,0 t			
Calculated constant	250,4 t			
Anchor + chain	28,5 t		0,0 t	
Total cargo loaded on board as per draught survey			69571,3 t	
Loading terminals: AG, CB, CT, IT, ALTP, BTG 02-V, .	TPC	65,2 t/cm	TPC	71,1 t/cm
Cargo: Soybeans in bulk	MTC +0.5	971,0 t*cm	MTC +0.5	1233,0 t*cm
Paranaguá, Br - Brazil. May 7th, 2026	MTC -0.5	925,8 t*cm	MTC -0.5	1223,8 t*cm
Total cargo loaded on board as per shore scales			69.862,370 t	
Total cargo loaded on board as per draught survey			69.571,312 t	
Shortage	-291,058 t		-0,42 %	

Remarks: 1) Due to huge hull deflexion in hogging on initial draft survey, it was applied the waterplane area coefficient correction for the deflexion formula as per UN/ECE/Energy/19/1992. 2) According to the Master/Chief Officer usual constant would amount to 420 t.

Standard Brazil Marine Surveys & Services Ltda.

José Antonio Machado Gomes Pereira / Thiago Henrique Barbosa Verhagen

Licensed Marine Officer / Marine Surveyor / 375460MM

Master/Ch.Off: 69.551,660 t -310,710 t -0,44 %

Customs : 69.580,835 t -281,535 t -0,40 %

Owners: 69.551,507 t -310,863 t -0,44 %

Owners P&I: 69.560,442 t -301,928 t -0,43 %

M. V. "PACIFIC CELERITY"

Master/Ch.Off.

Chief Officer

Received only