

MV "Pabal"

DRAUGHT SURVEY REPORT

PGUA/DS/317/25

CONTENTS

PAGE

1) PERSONS CONTACTED/ WITNESSES:	02
2) SHIP'S PARTICULARS	03
3) HOLD'S CAPACITIES / CARGOES / QUANTITIES / SF	03
4)SHIP'S HYDROSTATIC AND TANKS SOUNDING TABLES:	03
5) LOAD LINES	04
6) INITIAL DRAUGHT SURVEY DETAILS	04
7) FINAL DRAUGHT SURVEY DETAILS	04
8) CARGO PARTICULARS	04
9) DRAUGHT SURVEY CERTIFICATE	05
10) INITIAL BALLAST CONDITION	06
11) FINAL BALLAST CONDITION	06
12) INITIAL FRESH WATER CONDITION	07
13) FINAL FRESH WATER CONDITION	07
14) CONSUMABLES / OILS	07

ANNEXES

- SHIP'S PARTICULARS;
- CREW LIST;
- PRE-STOWAGE PLAN;
- LOADING SEQUENCE;
- DRAUGHT SURVEY CERTIFICATE
- BUNKER DELIVERY NOTE
- FINAL CARGO PLAN;
- DETAILED CARGO PLAN PER LOADING TERMINAL;
- LINK TO THE DIGITAL DOCUMENTATION, PHOTOGRAPHS AND VIDEOS;



MV "Pabal"
PGUA/DS/317/25
DRAUGHT SURVEY REPORT

THIS IS TO CERTIFY THAT the undersigned marine surveyor did, in compliance with instructions received from:

Messrs. AGTL - Armazéns Gerais Terminal Ltda., Messrs. Louis Dreyfus Commodities Brasil S/A, Messrs. Rocha Terminais Portuários e Logística .

Attend on board the referenced vessel on October 26th, 2025 from 10:45 until 12:45 hours, whilst she was anchored at inner roads area 8.3, and on November 3rd, 2025 from 16:30 until 18:30 hours, whilst she was berthed alongside wharf 213 at port of Paranaguá, Brazil, with views to perform the initial and final draft surveys, ascertaining the following figures:

1) PERSONS CONTACTED/ WITNESSES:

During the present survey, the following persons were contacted:

MV "Pabal"

Mr. Seckin Onder, the Master
Mr. Gunes Civil, the Chief Officer
Mr. Andrei Chuprina, the Chief Engineer

WILSON SONS AGÊNCIA MARÍTIMA
(As Local Agents)

Mr. Daniel Francisco Dias Filho
Mr. Adriano Luciano Pereira da Cunha
Mr. Zacharias Leite da Silva

TIBAGI SERVIÇOS MARÍTIMOS LTDA.
(As Port Operators)

Mr. Henrique Possas
Mr. Antonio Celso Silva

BRAZILIAN CUSTOMS SURVEYOR

Mr. Rodrigo Voi

STANDARD BRAZIL MARINE SURVEYS
& SERVICES LTDA.

Mr. José Antônio M. G. Pereira
the undersigned marine surveyor
Mr. Alessandro S. W. Depetriz



2) SHIP'S PARTICULARS:

Vessel:	Pabal
Call sign:	V2FX9
Port of Register:	St. John's
Flag:	Antiguan
IMO:	9614842
LOA:	224,98
LBP:	221,50
Depth:	19,50
Breadth:	32,25
GRT:	41.213,0
NRT:	25.762,0
Classification:	ABS - AUT BC(A) BWM CSR DBC DG E1(H) E1(M) ESP Grab(25 t) Holds (2, 4, 6) may be empty IW
Light Ship:	13.330,0
Summer deadweight/draft:	75,377.6 on 14.00 m
Shipyard:	Taizhou Kouan Shipbuilding Co., Ltd.
Owners:	Panamax Bulker 1 GmbH & Co. KG
Operators:	Harren Bulkers Management UG

3) HOLD'S CAPACITIES / CARGOES / QUANTITIES / SF

Hold	Capacity (cub.ft.)	Cargo	Quantity loaded (t) Exp. Corridor	SF
no.1	383.764,0	Soybeans	8.007,400	47,93
no.2	474.971,0	Soybeans	9.886,560	48,04
no.3	490.760,0	Soybeans	10.141,720	48,39
no.4	452.239,0	Soybeans	9.485,805	47,68
no.5	490.760,0	Soybeans	10.143,820	48,38
no.6	474.989,0	Soybeans	9.795,775	48,49
no.7	429.821,0	Soybeans	8.851,115	48,56
Total	3.197.304,0		66.312,195	

4)SHIP'S APPROVED HYDROSTATIC AND TANKS SOUNDING TABLES:

Hydrostatic table: Issued by SDARI
on 02.03.2011, Dwg. No. SC4592-1050-02JS
Approved by GL on 17.01.2013

Sounding table: Issued by SDARI
on 21.02.2012 Dwg. no. SC4592-050-10



5) LOAD LINES

	FB (m)	Draught (m)	Displ. (t)	DWT (t)
Tropical Fresh Water:	4,918	14,610	92.971,7	79.641,7
Fresh Water:	5,210	14,318	88.929,7	75.599,7
Tropical:	5,236	14,292	90.747,9	77.417,9
Summer:	5,528	14,000	88.707,6	75.377,6
Winter:	5,820	13,708	86.669,1	73.339,1

6) INITIAL DRAUGHT SURVEY DETAILS:

Date: October 26th, 2025 from 10:45 until 12:45 hrs
 Place : Paranaguá, Brazil (inner roads 8.3)
 Waves: 0,10 m
 Beaufort scale Wind force: 01
 Tide: No tide flow
 Weather: Sunny

7) FINAL DRAUGHT SURVEY DETAILS:

Date: November 3rd, 2025 from 16:30 until 18:30 hrs
 Place : Paranaguá, Brazil (wharf 213)
 Waves: 0,10 m
 Beaufort scale Wind force: 01
 Tide: Flood tide, 2 knots
 Weather: Cloudy

8) CARGO PARTICULARS:

Cargo: Soybeans in bulk
 Port of Loading: Port of Paranaguá, Brazil
 Port of Discharge: One port in China(TBN)
 Last cargo: Coal in bulk
 Last Port: Haldia, India

Shore Scales Figures: 66.312,195 t

Draught Survey Figures: STANDARD BRAZIL: 66.633,430 t
 MASTER/ CHIEF OFFICER: 66.380,000 t
 CUSTOMS SURVEYOR : 66.634,584 t



MV "Pabal"	INITIAL SURVEY		FINAL SURVEY	
	Inner roads 8.3		Wharf 213	
	26.10.2025 - 11:00 h		03.11.2025 - 16:40 h	
	0,10 m. waves		0,10 m. waves	
IMO NO. 9614842 FLAG: Antigua BUILD: 2012	Wind force 01		Wind force 01	
DRAUGHT SURVEY CERTIFICATE	No tide flow		Flood tide, 2 knots	
PGUA/DS/317/25	Weather: Sunny		Weather: Cloudy	
DRAUGHT	INITIAL		FINAL	
Forward port	4,8200 m		13,0900 m	
Forward starboard	4,9800 m		12,9000 m	
Forward mean	4,9000 m		12,9950 m	
Stem correction	-0,0900 m		-0,0044 m	
Draught forward (corrected to fore perpendicular)	4,8100 m		12,9906 m	
Midship port	5,5900 m		13,2800 m	
Midship starboard	6,0100 m		12,9200 m	
Midship mean	5,8000 m		13,1000 m	
Midship correction	-0,0107 m		-0,0005 m	
Draught midship (corrected to midship perpendicular)	5,7893 m		13,0995 m	
Aft port	7,0500 m		13,2500 m	
Aft starboard	7,0600 m		12,9400 m	
Aft mean	7,0550 m		13,0950 m	
Stern correction	0,0000 m		0,0061 m	
Draught after (corrected to after perpendicular)	7,0550 m		13,1011 m	
Kell correction	0,0000 m		0,0000 m	
Waterplane coefficient correction for hull deflexion	0,0138 m		-0,0078 m	
Means of means corrected for deflexion:	5,8389 m		13,0783 m	
True trim	BY STERN	2,25 m	BY STERN	0,11 m
Heel (angle & in cm)	S 0.75 °	42,00 cm	P 0.64 °	36,00 cm
Hull deflexion:	HOGGING	14,32 cm	SAGGING	5,36 cm
DISPLACEMENTS	INITIAL		FINAL	
Displacement in salt water	33.877,1 t		82.280,1 t	
First trim correction	-261,9 t		16,8 t	
Second trim correction	51,0 t		0,0 t	
Displacement corrected for trim	33.666,2 t		82.297,0 t	
Water density	1,02000		1,01900	
Displacement corrected for density	33.502,0 t		81.815,3 t	
Deductibles (fresh water, oils, etc.)	19.927,2 t		1.581,4 t	
Displacement corrected for deductibles	13.574,8 t		80.233,9 t	
Light Ship	13.330,0 t			
Calculated constant	270,4 t			
Anchor + chain	25,6 t		0,0 t	
Total cargo loaded on board as per draught survey			66633,4 t	
Loading terminals: AG, LD & RO.	TPC	62,4 t/cm	TPC	69,6 t/cm
Cargo: Soybeans in bulk	MTC +0.5	880,1 t/cm	MTC +0.5	1182,6 t/cm
Paranaguá, Brazil. November 03rd, 2025.	MTC -0.5	835,3 t/cm	MTC -0.5	1169,8 t/cm
Total cargo loaded on board as per shore scales			66.312,195 t	
Total cargo loaded on board as per draught survey			66.633,430 t	
Surplus	321,235 t		0,48 %	

Remarks: 1) Due to huge hull deflexion in hogging on initial draft survey and sagging on final draft survey, it was applied the waterplane area coefficient correction for the deflexion formula as per UN/ECE/Energy/19/1992. 2) According to the Master/Chief Officer usual constant would amount to 350 t.

Standard Brazil Marine Surveys & Services Ltda.
 José Antonio Machado Gomes Pereira / Alexandre S. W. Depetriz
 Licensed Marine Officer / Marine Surveyor / 375460MM

Master/Ch.Off: 66.380,000 t 67,805 t 0,10 %
 Customs : 66.634,584 t 322,389 t 0,49 %

10) INITIAL BALLAST CONDITION:

Date / Time : 26.10.25 /

11:00 h

Trim: 2,25 m

Vessel's	Observed	Pipe	Observed	Correction (m)		Corrected	Observed	Observed	Weight
Tank No.	Height (m)	A.D.L (m)	Sound. (m)	Trim	List	Sound. (m)	Volu. (m3)	Density	Total (t)
F.PK	20,05	0,02	7,75			7,75	695,90	1,018	708,40
1 WBT (C)	20,17	0,02	19,89			19,89	2764,00	1,018	2813,80
2/3 WBT (P)	20,13	0,02	19,38			19,38	2771,30	1,018	2821,20
2/3 WBT (S)	20,02	0,02	19,58			19,58	2857,30	1,018	2908,70
4 WBT (P)	20,15	0,02	19,57			19,57	1510,50	1,018	1537,70
4 WBT (S)	20,14	0,02	19,51			19,51	1497,30	1,018	1524,30
5/6 WBT (P)	20,13	0,02	19,50		Directly applied on volume.	19,50	2245,10	1,018	2285,50
5/6 WBT (S)	20,13	0,02	19,81			19,81	2323,00	1,018	2364,80
7 DB (P)	20,36	0,02	7,86			7,86	796,60	1,018	810,90
7 DB (S)	20,26	0,02	7,52			7,52	790,50	1,018	804,70
WWT (P)	4,98	0,32	0,00			0,00	0,00	1,000	0,00
SLOP (S)	4,96	0,32	0,00			0,00	0,00	1,000	0,00
A.PK	12,71	0,02	5,64			5,64	854,30	1,018	869,70
TOTAL							19105,80		19449,70

11) FINAL BALLAST CONDITION:

Date / Time : 03.11.25 /

17:00 h

Trim: 0,11 m

Vessel's	Observed	Pipe	Observed	Correction (m)		Corrected	Observed	Observed	Weight
Tank No.	Height (m)	A.D.L (m)	Sound. (m)	Trim	List	Sound. (m)	Volu. (m3)	Density	Total (t)
F.PK	20,05	0,02	1,20			1,20	25,88	1,018	26,30
1 WBT (C)	20,17	0,02	0,03			0,03	16,28	1,018	16,60
2/3 WBT (P)	20,13	0,02	0,02			0,02	19,46	1,018	19,80
2/3 WBT (S)	20,02	0,02	0,02			0,02	19,46	1,018	19,80
4 WBT (P)	20,15	0,02	0,03			0,03	14,10	1,018	14,40
4 WBT (S)	20,14	0,02	0,01			0,01	6,92	1,018	7,00
5/6 WBT (P)	20,13	0,02	0,01		Directly applied on volume.	0,01	12,55	1,018	12,80
5/6 WBT (S)	20,13	0,02	0,01			0,01	12,55	1,018	12,80
7 DB (P)	20,36	0,02	0,01			0,01	2,48	1,018	2,50
7 DB (S)	20,26	0,02	0,01			0,01	2,48	1,018	2,50
WWT (P)	4,98	0,32	0,00			0,00	0,00	1	0,00
SLOP (S)	4,96	0,32	0,00			0,00	0,00	1	0,00
A.PK	12,71	0,02	1,09			1,09	15,37	1,018	15,60
TOTAL							147,53		150,10



12) INITIAL FRESH WATER CONDITION:

Vessel's	Observed	Pipe	Observed	Correction (m)		Corrected	Observed	Observed	Weight
Tank No.	Height (m)	A.D.L (m)	Sound. (m)	Trim	List	Sound. (m)	Volu. (m3)	Density	Total (t)
FWT (P)							90,00	1,000	90,00
FWT (S)			GAUGE				40,00	1,000	40,00
DWT (S)							30,90	1,000	30,90
TOTAL							160,90		160,90

13) FINAL FRESH WATER CONDITION:

Vessel's	Observed	Pipe	Observed	Correction (m)		Corrected	Observed	Observed	Weight
Tank No.	Height (m)	A.D.L (m)	Sound. (m)	Trim	List	Sound. (m)	Volu. (m3)	Density	Total (t)
FWT (P)							80,00	1,000	80,00
FWT (S)			GAUGE				20,00	1,000	20,00
DWT (S)							38,60	1,000	38,60
TOTAL							138,60		138,60

14) DEDUCTIBLES

	INITIAL	FINAL
INTERMEDIATE FUEL OIL	147,5 t	1123,7 t
MARINE DIESEL OIL	169,1 t	169,0 t
LUBRICATING	0,0 t	0,0 t
FRESH WATER	160,9 t	138,6 t
BALLAST	19449,7 t	150,1 t
OTHERS	0,0 t	0,0 t
TOTAL	19927,2 t	1581,4 t



Digital documentation, photographs and videos:

MV PABAL

<https://standardbrazil.com.br/atendimentos/link?tag=PGUA/DS/318/25&tk=140363075>



VESSEL'S PARTICULARS

NAME OF THE VESSEL	: PABAL	CALL SIGN	: V 2 F X 9
IMO NUMBER	: 9614842	OFFICIAL NO.	: 4963
YARD NO.	: TK 0701	KEEL LAID	: 20-Dec-11
BUILDERS	: TAIZHOU KOUAN SHIPBUILDING CO. LTD., TAIZHOU, CHINA		
CLASSIFICATION	: DNV + 100 A5 E1 Bulk carrier BC(A) BWM CSR DBC DG ESP Grab(25 t) Holds (2, 4, 6) may be empty I/W + MC E1 AUT DNV ID No : G116651		

PORT OF REGISTRY	: ST. JOHN'S
FLAG	: ANTIGUA & BARBUDA
BUILT	: 08-Oct-12
TYPE OF VESSEL	: BULK CARRIER

TELEX	: INMARSAT - C 430 584 310 & 311	EMAIL	: owner@pabal.hp-vessel.com
TELEPHONE V-Sat	: +49 421 5172199011	MMSI NO.	: 305 843 000
IRRIDIUM	: +881 677 750 374	AAIC	: US 09, STRATOS, USA

ZONE	DRAFT	DWT	DISPLACEMENT	FREEBOARD
TROPICAL FW	14.720 m	78148.05 MT	91454.9 MT	4.808 m
FRESH WATER	14.426 m	76141.65 MT	89448.5 MT	5.102 m
TROPICAL	14.400 m	78196.05 MT	91502.9 MT	5.128 m
SUMMER	14.106 m	76141.25 MT	89448.1 MT	5.422 m
WINTER	13.812 m	74088.15 MT	87395.0 MT	5.716 m

	GROSS	NET	ID No.
ITC TONNAGE	41,213	25,762	
SUEZ TONNAGE	42,890.37	39,898.06	39984
PANAMA		34,090	6008288

LENGTH OVERALL	224.98 m	LENGTH BP	221.500 m
BREADTH MOULDED	32.260 m	LENGTH REGD	220.780 m
DEPTH MOULDED	19.500 m		
DRAFT MOULDED (SUMMER)	14.106 m	FWA	320 mm
DRAFT EXTREME	14.136 m	TPC	69.8 MT
SUMMER DEADWEIGHT	76141.25 MT	LIGHT SHIP	13,306.85

HIGHEST POINT ABOVE KEEL	49.30 m
KEEL TO HATCH COVER TOP: H1 - H7:	21.85 m / HC ht: 0.92 m
DISTANCES: BOW to H1 (F): 18.9 m	STERN to H7 (A): 35.10 m
H1 (F) to H5 (A): 170.6 m	SHIP'S RAIL to EDGE OF HATCH COVER: 7.56m/ 8.64m
BOW to BRIDGE: 196.64 m	STERN to BRIDGE: 28.36 m (At Frame No.32)

ANCHORS / CHAINS:	2 x 7,875 KG / 12 shackles 78 mm x 27.5 m each
CAPACITIES: BALLAST: LIGHT:	20,793
HEAVY:	33,599 CBM
H4:	12,806 CBM

HOLDS	GRAIN CBM	GRAIN CBF	BALE CBM	T/TOP MT/M2	T/TOP SQM	H/C MT/M2
1	10,867.00	383,764.52	10,565.00	27.0	360.0	3.5
2	13,449.70	474,971.72	13,133.00	18.0	551.7	3.5
3	13,896.80	490,760.91	13,557.00	27.0	551.7	3.5
4	12,806.00	452,239.66	12,517.00	20.0	490.6	3.5
5	13,896.80	490,760.91	13,557.00	27.0	551.7	3.5
6	13,450.20	474,989.37	13,133.00	18.0	551.7	3.5
7	12,171.20	429,821.91	11,863.00	27.0	344.9	3.5
TOTAL	90,537.70	3,197,309.00	88,325.00		Upper Deck	3.5

SUITABLE FOR ALTERNATE HOLD LOADING	HOLDS 1 / 3 / 5 / 7 (HOLDS 2, 4 & 6 EMPTY)
HOLD / HATCH	: 7/7 STEEL, SIDE ROLLING, HYDRAULIC OPERATION
HATCH SIZE:	: 15.57m x 12.80m x 1.25m (H1) 17.30m x 15.00m x 1.25m (H2-H7)

MAIN ENGINE	: 1 SET, MAN-B&W 5S60MC-C8.1 (TIER II) CSR 8694 kW @99 RPM
AUX. ENGINE	: 2 SETS, MAN-B&W 600 kW AC - 450V, 3 PHASE, 60Hz
SHAFT GENERATOR	: 1 SET, SAM, 550 kW
PROPELLER	: 4 BLADED SOLID TYPE Ni-Al-Br RIGHT HANDED DIA: 6,750 mm
HSFO:	2,223.2 CBM
LSMGO:	495.1 CBM
LO:	169.2 CBM
FW:	413CBM

REGISTERED OWNERS	: PANAMAX BULKER 1 GMBH & CO.KG Zeissstrabe 1.49733 Harren/Ems. Germany : c/o HARREN BULKERS MANAGEMENT UG (haftungsbeschränkt), HERMANN HOLLERITH-STR 10, 28355 BREMEN, GERMANY TEL: +49 421 4686 100 FAX: +49 421 4686 101 COMPANY IMO NO: 6390379
BAREBOAT CHARTERER	: PAB NAVIGATION LIMITED, 60, NEVIS STREET, ST. JOHN'S, ANTIGUA, WEST INDIES
MANAGERS	: HARREN BULKERS MANAGEMENT UG (haftungsbeschränkt), HERMANN HOLLERITH-STR 10, 28355 BREMEN, GERMANY. TEL: +49 421 4686 280 FAX: +49 421 4686 201 COMPANY IMO NO: 6228993
CHARTERERS	:

CSO / DPA	CAPT. JACEK HAUSLER	Tel: +49 421 4686 306	Mobile: +49 151 1613 3032 (24 hours)
DEPUTY CSO / DPA	JO-LYNN HEISE	Tel: +49 421 4686 231	Mobile: +49 160 9192 5832 (24 hours)

INSURANCE P&I CLUB	: THE WEST OF ENGLAND SHIP OWNERS MUTUAL INSURANCE, LUXEMBOURG
HULL & MACHINERY U/W	: NORTHERN Lloyd INSURANCE SERVICES
CLC (BUNKER) INSURER	: THE WEST OF ENGLAND SHIP OWNERS MUTUAL INSURANCE, LUXEMBOURG

CREW LIST

Arrival **X**Departure ☐

Page no. 1/1

Arrival ☒		Departure ☐		Page no. 1/1	
1.Name of the Ship PABAL		2.Port of arrival PARANAGUA		3.Date of arrival 26/10/2025	
4.Nationality of Ship ANTIGUA AND BARBUDA		5. Port of departure KAPAR, MALAYSIA		Date of departure 13.09.2025	
				6.Nature and No. of ID Document	
7.No.	8.Family name,given name	9.Rank	10.nationality	11.date of birth	place of birth
					date of engagement
					place of engagement
					Seaman Book Number
					Expiry Date
					Passport number
					Expiry Date
					SID Number
					Expiry Date
1	ONDER, SECKIN	Master	Turkish	17/05/1978	Bornova/ Izmir
2	CIVIL, GUNES	Chief Mate	Turkish	10/07/1991	Kadikoy
3	ABANILLA, JEFFORD	2nd Off	Filipino	23/08/1995	Bacolod City
4	PLATA, MICHAEL	3rd Off	Filipino	23/12/1981	Sachez Mira Cag
5	CHUPRINA, ANDREI	Chief Engr	Russian Federation	31/07/1989	USSR
6	PULMONES, MARK ADRIAN	2nd Engr	Filipino	17/03/1988	Lambunao Iloilo
7	CANOZA, KEVIN ROGER	3rd engr	Filipino	06/11/1991	Manila
8	LAPPAY, GILBERT	ETO	Filipino	16/07/1976	Enrile Cagayan
9	FILATENKO, VOLODYMYR	Deck Cadet	Ukraine	07/06/2005	Odessa, UKR
10	MANALASTAS, MC EMIL	Engine Cadet	Filipino	06/11/1998	Quezon City
11	CADELUÑA, NICANOR	Bosun	Filipino	10/01/1965	Jagna Bohol
12	MALINAO, JETHRO	AB 1	Filipino	27/06/1990	Pitogo Zam DS
13	ESCORPISO, RUBEN	AB 2	Filipino	07/08/1977	Igbaras Iloilo
14	DELOS REYES, RECHIE	AB 3	Filipino	26/04/1979	Mina Iloilo
15	LOBIDO, REY MARK	OS1	Filipino	20/04/1997	Mambajao CGN
16	ALBISO, JOJO ALLAN	OS 2	Filipino	24/01/1991	Midsayap Cotabato
17	RAMOS, JEFFERSON	Filter	Filipino	04/03/1983	Casiguran Aurora
18	MABINI, RODERICK	Oiler	Filipino	11/06/1971	Manila
19	OPIASA, NORBERTO	Chief Cook	Filipino	25/08/1974	Cebu City
20	DASMARIÑAS, ARNOLD	Messman	Filipino	28/07/1991	Sta Cruz Laguna
12. Date and signature by master,authorized agent or officer					

MV PABAL

	GRAIN CAPACITY			MAX INTAKE	CARGO PLAN	FILLED CAPACITY	SF M3/T	CARGO TYPE	LOAD PORT	DISCH PORT
HOLD NO	M3	FT3	M3	MTS	MTS	%				
1	10,867	383,765	10,867	7,912	7,900	99.84	1.3734	SOYABEAN	PARANAGUA	CHINA
2	13,445	474,815	13,445	9,790	9,790	100.00	1.3734	SOYABEAN	PARANAGUA	CHINA
3	13,871	489,850	13,871	10,100	10,100	100.00	1.3734	SOYABEAN	PARANAGUA	CHINA
4	12,764	450,759	12,764	9,294	9,294	100.00	1.3734	SOYABEAN	PARANAGUA	CHINA
5	13,885	490,335	13,885	10,110	10,110	100.00	1.3734	SOYABEAN	PARANAGUA	CHINA
6	13,445	474,815	13,445	9,790	9,790	100.00	1.3734	SOYABEAN	PARANAGUA	CHINA
7	12,168	429,710	12,168	8,860	8,860	100.00	1.3734	SOYABEAN	PARANAGUA	CHINA
8			0	0		0.00				
9			0	0		0.00				
TOTAL	90,445	3,194,049	90,445	65,855	65,844	99.98				

MV PABAL

SUMMER DWT	76,141	METRIC TONS
SUMMER DRAFT	14	METERS (SW)
TPC	70	

	DEPARTURE	ARRIVAL
FWD DRAFT	13	13
AFT DRAFT	13	13
MEAN DRAFT	13.03	12.93
DENSITY	1	1

	DEPARTURE	ARRIVAL
IFO + LSFO	1,025	1,088
MGO + LSGO	169	169
FRESH WATER	200	200
BALL WATER	250	250
CONSTANTS	350	350

STOWAGE FACTOR CONVERSIONS

49.27	FT3/LT	=	1.3731	M3/T
48.50	FT3/T	=	1.3734	M3/T

		0
CARGO	65,844	65,844
TOTAL DWAT	67,838	67,901

Vessel's Loading Sequence Plan

Date	: 26/10/2025	Cargo	: SOYABEANS	Dock Water Density	: Abt 1.016 kg/cm3
Version No.	: 1	Number of Loader	: 2	Max Arr. Draught	: 7.28 mtrs
Vessel	: MV PABAL	Loading Rate	: 3000MT/DAY	Max Sailing Draught	: 13.03
Voy No.	: 97	Declared SF (Abt)	: 48.5	Max Depth in Berth	: 13.30 mtrs
Loading Port	: PARANAGUA	Qty to be Loaded	: 65844.000 m/tons	Max Air Draught in Berth	:
Discharging Port	: CHINA	Ballast Pump Rate	: 1250 x 2 cbm/hr		


Remarks ;

* CALCULATED WITH AVERAGE LOADING RATE OF 2000 MT/HRS - IF LOAD RATE EXCEEDING 2000MT/RS- LOADING MAY BE TEMPORARY STOPPED FOR DEBALLASTING OPERATIONS TO SUCCEED

* THE SHIP SHOULD BE ALWAYS UP RIGHT AND ALWAYS AFLOAT CONDITION DURING OPERATION ACCORDING TO RELEVANT C/P.

* THE SHIP RESERVE THE RIGHTS TO REVISING THIS PLAN IN CASE OF ANY UNSAFE PROCESS DURING OPERATIONS.

* THE LOADING METHOD SHOULD NOT GIVE DAMAGE TO THE SHIP'S STRUCTURES



	C/H NO.7	C/H NO.6	C/H NO.5	C/H NO.4	C/H NO.3	C/H NO.2	C/H NO.1
Grade	SOYABEANS	SOYABEANS	SOYABEANS	SOYABEANS	SOYABEANS	SOYABEANS	SOYABEANS
Quantity	8860.000 m/tons	9790.000 m/tons	10100.000 m/tons	9294.000 m/tons	10100.000 m/tons	9790.000 m/tons	7912.700 m/tons
Fill. %	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%	100.0%

Pour No	Hatchwise Cargo							Ttd Cargo Unloaded	Remarks	Ballast Operation	Time Requir. for De-ballasting	Calculated Values										Observed Values			
	CH 7	CH 6	CH 5	CH 4	CH 3	CH 2	CH 1					Draft			Air Draft			Trim	COND.	Strength		Draught			
												Aft	Mean	Frwd	CH7	CH4	CH1			Max. SF	Max. BM	Aft	Fwd	Mean	Trim
Arr. Cond.	0	0	0	0	0	0	0			Arrival Condition	HRS	7.10	4.89	4.86	15.29	16.19	17.07	2.24	SEA	80 %	76 %				
1		4895				4895		9790				8.50	7.72	6.89	14.08	14.62	15.19	1.61	SEA	96 %	81 %				
2			5050		5050			19890		PO WBT 2.3P/S \$ 5.6P/S	5	8.70	7.56	6.37	13.94	14.47	15.59	2.33	SEA	63 %	57 %				
3	4430			4650				28970		PO WBT 4P/S \$ 7P/S &APT	5	9.55	8.06	6.49	13.61	14.27	15.35	3.06	SEA	62 %	39 %				
4				4644			4000	37614	COMP CH 4	PO WBT 1C AND FPT	4	10.03	8.83	7.57	12.63	13.50	14.37	2.46	SEA	33 %	22 %				
5		4895				4895		47404	COMP CH 2 \$6			11.07	10.30	9.49	11.48	12.04	12.60	1.58	SEA	68 %	27 %				
6	4430						3912	55746	COMP CH 1 \$7	STRIPPING		12.09	11.53	10.94	10.40	10.81	11.22	1.15	PORT	71 %	26 %				
7			3050		3050			61846		STRIPPING		12.71	12.44	12.15	9.71	9.91	10.11	0.56	SEA	57 %	28 %				
8			2000		2000			65846	TROD_OMG	STRIPPING		13.03	13.03	13.03				0.00	SEA	60 %	42 %				
9																									
10																									
11																									
12																									
13																									
14																									
15																									
16																									
	8860	9790	10100	9294	10100	9790	7912	65846																	

* Bending moments (BM) & shearing force (SF) are to be expressed as a percentage of maximum permitted in port values for the for all stages.

Every step in the loading plan must remain within the allowable limits on sea condition for hull girder shear forces, bending moments and tonnage per hold where applicable. Loading operation may have to be paused to allow ballasting in order to keep actual values within limits.

Abbreviations: GI_gravitate in PI_pump in GO_gravitate out PO_pump out S_stripping end W_

Please Duly Acknowledge and Sign

Signed by Terminal

Signed by Ship

		INITIAL SURVEY		FINAL SURVEY	
MV "Pabal"		Inner roads 8.3		Wharf 213	
		26.10.2025 - 11:00 h		03.11.2025 - 16:40 h	
		0.10 m. waves		0.10 m. waves	
IMO NO. 9614842	FLAG: Antiguan	BUILD: 2012		Wind force 01	
DRAUGHT SURVEY CERTIFICATE				No tide flow	
PGUA/DS/317/25				Weather: Sunny	
				Weather: Cloudy	
DRAUGHT		INITIAL		FINAL	
Forward port		4.8200 m		13.0900 m	
Forward starboard		4.9800 m		12.9000 m	
Forward mean		4.9000 m		12.9950 m	
Stern correction		-0.0900 m		-0.0044 m	
Draught forward (corrected to fore perpendicular)		4.8100 m		12.9906 m	
Midship port		5.5900 m		13.2800 m	
Midship starboard		6.0100 m		12.9200 m	
Midship mean		5.8000 m		13.1000 m	
Midship correction		-0.0107 m		-0.0005 m	
Draught midship (corrected to midship perpendicular)		5.7893 m		13.0995 m	
Aft port		7.0500 m		13.2500 m	
Aft starboard		7.0600 m		12.9400 m	
Aft mean		7.0550 m		13.0950 m	
Stern correction		0.0000 m		0.0061 m	
Draught after (corrected to after perpendicular)		7.0550 m		13.1011 m	
Kell correction		0.0000 m		0.0000 m	
Waterplane coefficient correction for hull deflexion		0.0138 m		-0.0078 m	
Means of means corrected for deflexion:		5.8389 m		13.0783 m	
True trim		BY STERN	2.25 m	BY STERN	0.11 m
Heel (angle & in cm)		S 0,75 °	42.00 cm	P 0,64 °	36.00 cm
Hull deflexion:		HOGGING	14.32 cm	SAGGING	5.36 cm
DISPLACEMENTS		INITIAL		FINAL	
Displacement in salt water		33,877.1 t		82,280.1 t	
First trim correction		-261.9 t		16.8 t	
Second trim correction		51.0 t		0.0 t	
Displacement corrected for trim		33,666.2 t		82,297.0 t	
Water density		1.02000		1.01900	
Displacement corrected for density		33,502.0 t		81,815.3 t	
Deductibles (fresh water, oils, etc.)		19,927.2 t		1,581.4 t	
Displacement corrected for deductibles		13,574.8 t		80,233.9 t	
Light Ship		13,330.0 t			
Calculated constant		270.4 t			
Anchor + chain		25.6 t		0.0 t	
Total cargo loaded on board as per draught survey				66633.4 t	
Loading terminals: AG, LD & RO.		TPC	62.4 t/cm	TPC	69.6 t/cm
Cargo: Soybeans in bulk		MTC +0.5	880.1 t*cm	MTC +0.5	1182.6 t*cm
Paranaguá, Brazil. November 03rd, 2025.		MTC -0.5	835.3 t*cm	MTC -0.5	1169.8 t*cm
Total cargo loaded on board as per shore scales				66,312.195 t	
Total cargo loaded on board as per draught survey				66,633.430 t	
Surplus				321.235 t 0.48 %	

Remarks: 1) Due to huge hull deflexion in hogging on initial draft survey and sagging on final draft survey, it was applied the waterplane area coefficient correction for the deflexion formula as per UN/ECE/Energy/19/1992. 2) According to the Master/Chief Officer usual constant would amount to 350 t.

Standard Brazil Marine Surveys & Services Ltda.

José Antonio Machado Gomes Pereira / Alexandre S. W. Depetriz

Licensed Marine Officer / Marine Surveyor / 375460MM



Master/Ch.Off: 66,380.000 t 67.805 t 0.10 %
Customs: 66,634.584 t 322.389 t 0.49 %

Master/Ch.Off:

www.standardbrazil.com.br

STOWAGE PLAN

MV

"PABAL"

Loading Port: PARANAGUÁ / BRAZIL

Date: NOVEMBER 03RD, 2025.

Discharging Port: CHINA PORT (SD)

Cargo: 66.312,195 MTONS OF BRAZILIAN S.BEANS, IN BULK.

Average Stowage Factor: 48,21

	Hold 7	Hold 6	Hold 5	Hold 4	Hold 3	Hold 2	Hold 1	
	FULL	FULL	FULL	FULL	FULL	FULL	FULL	"PABAL"
	8.851,115	9.795,775	10.143,820	9.485,805	10.141,720	9.886,560	8.007,400	
	M/Tons	M/Tons	M/Tons	M/Tons	M/Tons	M/Tons	M/Tons	
	S.BEANS	S.BEANS	S.BEANS	S.BEANS	S.BEANS	S.BEANS	S.BEANS	
Cube Capacity	429.821	474.989	490.760	452.239	490.760	474.971	383.764	
Stowage Factor	48.56	48.49	48.38	47.68	48.39	48.04	47.93	



Master or Chief Officer
MV "PABAL"

TIBAGI SERVIÇOS MARÍTIMOS LTDA.
FOLIO 001
03/11/2025

Tibagi Shipping agents & Port Operators

REMARK: Weight, measure, quality, quantity, condition, contents and value unknown.

PGUA/DS/317/25

NAVIO:	Pabal
AGÊNCIA:	WILSON SONS AGÊNCIA MARÍTIMA
OPERADOR:	TIBAGI SERVIÇOS MARÍTIMOS LTDA.
DATA EMBARQUE:	03.11.2025
PESO TERRA:	66,312.2
PESO BORDO:	66,633.4
VARIAÇÃO:	321.2
PERCENTUAL:	0.48%
Entrar na estatística	Sim

PORÃO	1	2	3	4	5	6	7	TOTAL
PRODUTO	Soybeans	Soybeans	Soybeans	Soybeans	Soybeans	Soybeans	Soybeans	
AGTL	5,811.650	4,895.260	2,560.575	4,232.515	0.000	0.000	0.000	17,500.000
CARGILL								0.000
CENTRO SUL								0.000
CIMBESSUL								0.000
COAMO								0.000
CORREDOR - V								0.000
CORREDOR - H								0.000
COTRIGUAÇU								0.000
INTERALLI								0.000
DREYFUS	2,195.750	4,991.300	7,581.145	1,253.010	5,072.695	4,897.985	2,320.310	28,312.195
ROCHA	0.000	0.000	0.000	4,000.280	5,071.125	4,897.790	6,530.805	20,500.000
TOTAL	8,007.400	9,886.560	10,141.720	9,485.805	10,143.820	9,795.775	8,851.115	66,312.195
CUBAGEM	383,764	474,971	490,760	452,239	490,760	474,989	429,821	
FATOR DE ESTIVA	47.93	48.04	48.39	47.68	48.38	48.49	48.56	
CONDIÇÃO PORÃO	FULL	FULL	FULL	FULL	FULL	FULL	FULL	

Observações: